

**Abstract of projects costing more than 3 Cr as on August 2026**

| S.No | Region      | Division                              | Total Number of Projects | Ongoing Projects | Completed Projects | Tender Stage Projects | Arbitration / Termination / Foreclosed | EOT       | PCR / UC Pending |
|------|-------------|---------------------------------------|--------------------------|------------------|--------------------|-----------------------|----------------------------------------|-----------|------------------|
| 1    | Puducherry  | National Highways                     | 3                        | 3                |                    |                       |                                        | -         |                  |
|      |             | Buildings & Roads - Central           | 19                       | 19               |                    |                       |                                        | 4         |                  |
|      |             | Buildings & Roads - North             | 7                        | 6                |                    | 1                     |                                        | 2         |                  |
|      |             | Buildings & Roads - South             | 19                       | 17               | 2                  |                       |                                        | 11        | 1                |
|      |             | Special Buildings - I                 | 9                        | 9                |                    |                       |                                        | 3         |                  |
|      |             | Special Buildings - II                | 6                        | 4                | 1                  | 1                     |                                        | 2         | 1                |
|      |             | Irrigation                            | 13                       | 13               |                    |                       |                                        | 7         |                  |
|      |             | Public Health                         | 22                       | 13               |                    | 9                     |                                        | 16        |                  |
| 2    | Karaikal    | Buildings & Roads                     | 24                       | 23               |                    |                       | 1                                      | 10        |                  |
|      |             | Irrigation & Public Health            | 5                        | 5                |                    |                       |                                        | 3         |                  |
| 3    | Mahe        | PWD Division                          | 5                        | 5                |                    |                       |                                        | 5         |                  |
| 4    | Yanam       | PWD Division                          | 4                        | 4                |                    |                       |                                        | 2         |                  |
| 5    | Other Dept. | Health                                | 2                        | 1                |                    | 1                     |                                        | 1         |                  |
|      |             | Oulgaret Municipality                 | 4                        | 4                |                    |                       |                                        | 3         |                  |
|      |             | Pondicherry Municipality              | 3                        | 3                |                    |                       |                                        | -         |                  |
|      |             | Directorate of Sports & Youth Affairs |                          |                  |                    |                       |                                        |           |                  |
|      |             | Electricity Department                | 4                        | 4                |                    |                       |                                        | 4         |                  |
|      |             | Transport Department                  | 1                        | 1                |                    |                       |                                        | -         |                  |
|      |             | Labour Department                     | 1                        |                  |                    | 1                     |                                        | -         |                  |
|      |             | Adi Dravidar Welfare                  | 1                        | 1                |                    |                       |                                        | 1         |                  |
|      |             | <b>Total Projects</b>                 | <b>152</b>               | <b>135</b>       | <b>3</b>           | <b>13</b>             | <b>1</b>                               | <b>74</b> | <b>2</b>         |

PROJECT MANAGEMENT UNIT (PMU) - NABCONS - 3 Crore Project list as of August 2026

| Sl. No. | Project Status | Department              | Division                       | Name of work & location                                                                                                                                                                                                                                                                            | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner         | Contractor                                                          | Funding Agency            | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                 |
|---------|----------------|-------------------------|--------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|-----------------------|---------------------------------------------------------------------|---------------------------|----------------------|--------------------|--------------------------------|---------------------------------|----------------------------|
| 1       | Ongoing        | Public Works Department | National Highways              | Improvements to East Coast Road from Km.136/905 (Ganapathichettikulam) to Km.150/535 (Rajiv Gandhi Square) on NH - 332A under Annual Plan 2025-26 in the UT of Puducherry                                                                                                                          | 2016.00                | 1599.30                  | NH, PWD               | M/s. Om Shakthi Constructions, Puducherry                           | MoRTH                     | 15.12.2025           | 14.09.2026         | 60%                            | 47%                             | -                          |
| 2       | Ongoing        | Public Works Department | National Highways              | Construction of elevated corridor/grade separator connecting Indira Gandhi Square (at Km 0/0) & Rajiv Gandhi Square (at Km 1.1) on NH-66 (New NH 32) in Union Territory of Puducherry of total length of 3.877 km including additional ramps on approaches.                                        | 43618.00               | 23752.94                 | NH, PWD               | M/s. T and T Infra Limited in JV with M/s Dhariwat Buittech Limited | MoRTH                     |                      |                    |                                |                                 |                            |
| 3       | Ongoing        | Public Works Department | National Highways              | Improvements to the road connecting Moolakulam Junction (Ch.34/500) NH 45A (New NH 332) to Gorimedu Junction (Ch.3/520) of NH66 (New NH32), Puducherry.                                                                                                                                            | 1171.00                | -                        | NH, PWD               | -                                                                   | CRIF                      |                      |                    |                                |                                 |                            |
| 4       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of Office Complex for Department of Science, Technology & Environment at Olandai Revenue Village, Puducherry.                                                                                                                                                                         | 1005.00                | 869.00                   | DSTE                  | S.R.Neelamegam, Puducherry                                          | SASCI                     | 19.01.2025           | 18.10.2026         | 85%                            | 77%                             |                            |
| 5       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of office building and EVM warehouse in the vacant land belonging to DRDM situated at R.S.No.9/2B of Reddiarpalayam Revenue village, Oulgater Taluk, Puducherry.                                                                                                                      | 1077.00                | 723.00                   | DRDM                  | Sankar, Puducherry                                                  | SASCI                     | 20.02.2025           | 19.08.2026         | 53%                            | 38%                             |                            |
| 6       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of 50 bedded Critical Care Block in Indira Gandhi Government General Hospital and Post Graduate Institute, Puducherry.                                                                                                                                                                | 1219.00                | 1194.00                  | PWD                   | M/s. Sri Ezhumalaiyan Construction, Tamil Nadu                      | CSS - PM-ABHIM            | 03.11.2025           | 02.02.2027         | -                              | -                               |                            |
| 7       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of 50 bedded Critical Care Block in Community Health Centre (CHC) Karikalampakkam, Puducherry.                                                                                                                                                                                        | 1248.00                | 1094.00                  | Health Department     | M/s. Sri. Ezhumalaiyan Construction, Tamil Nadu.                    | CSS - PM-ABHIM            | 03.11.2025           | 02.01.2027         | 15%                            | 10%                             |                            |
| 8       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of Kalyanamandapam at R.S.No. 220/5 in Kariamianickam Revenue Village, Kariamianickam main road, Nettapakkam Commune, Puducherry.                                                                                                                                                     | 806.00                 | 603.00                   | Nettapakkam Commune   | M/s. S.R.Neelamegam, Puducherry                                     | SASCI                     | 27.02.2026           | 26.02.2027         | 25%                            | 11%                             |                            |
| 9       | Ongoing        | Public Works Department | Special Building Division - I  | Construction of three storeyed office building for the Local Administrative Department, Puducherryat R.S.No. 239pt, T.S. No. 22pt, ward-d, block no 28, Junction of Victor Simonel Street and L'Eveche St, Puducherry Revenue village, Pondicherry Municipality, Puducherry                        | 1218.00                | 658.00                   | LAD                   | N.Manivannan, Tamil Nadu                                            | SASCI                     | 15.02.2026           | 14.05.2027         | -                              | -                               | -                          |
| 10      | Ongoing        | Public Works Department | Special Building Division - I  | Proposed Construction of Continental Circuit House at Beach Road, Puducherry.                                                                                                                                                                                                                      | 372.00                 | 361.00                   | Tourism               | M/s. Murali and Bros, Puducherry                                    | SASCI                     | 19.03.2026           | 18.09.2026         | 20%                            | -                               | -                          |
| 11      | Ongoing        | Public Works Department | Special Building Division - I  | Construction of new building for Primary Health Centre, Bahour, Puducherry.                                                                                                                                                                                                                        | 910.00                 | 773.00                   | Health Department     | G.Thiyagarajan, Puducherry                                          | NABARD                    | 21.05.2026           | 20.07.2027         | 5%                             | -                               | -                          |
| 12      | Ongoing        | Public Works Department | Special Building Division - I  | Construction of two storeyed building for the Department of Drugs Control, puducherry along with Drugs Testing Labortary with National Accreditation Board for Testing and calibration Labordies (NABL) standard under CSS " Strengthening of State Drugs Regularly System" in U.T. of Puducherry. | 384.50                 | 295.02                   | Dept of Drugs Control | G.Selvarassu, Puducherry                                            | CSS-Dept of Drugs Control | 24.11.2023           | 23.09.2024         | 85%                            | 90%                             | -                          |
| 13      | Completed      | Public Works Department | Special Building Division - II | Construction of four storeyed building for Government High School, Thirukanur, Puducherry.                                                                                                                                                                                                         | 562.25                 | 581.56                   | DSTE                  | M/s.Best Construction Puducherry                                    | NABARD                    | 09.02.2024           | 08.02.2025         | 100%                           | 95%                             | 2nd EOT-28.02.2026         |
| 14      | Ongoing        | Public Works Department | Special Building Division - II | Construction of new school building with all infrastructure arrangements for Government High School at Ariyankuppam, Puducherry.                                                                                                                                                                   | 509.51                 | 479.66                   | DSTE                  | M/s. N.S. Jeyaraman & Sons, Puducherry                              | NABARD                    | 21.06.2025           | 20.09.2026         | 40%                            | 25%                             | -                          |
| 15      | Ongoing        | Public Works Department | Special Building Division - II | Renovation of the existing damaged synthetic Hockey field and construction of a gallery at Indrira Gandhi sports complex, Uppalam, Puducherry.                                                                                                                                                     | 885.00                 | 681.54                   | DSTE                  | M/s . Advanced Sport Technologies, New Delhi                        | SASCI                     | 05.01.2026           | 15.01.2027         |                                |                                 |                            |
| 16      | Ongoing        | Public Works Department | Special Building Division - II | Construction of Multipurpose Mini indoor stadium in the campus of Indira gandhi Government High School at Katterikuppam, Mannadipet commune, Puducherry.                                                                                                                                           | 353.00                 | 267.14                   | DSTE                  | E. Gengadaran, Puducherry                                           | SASCI                     | 16.02.2026           | 26.11.2026         |                                |                                 |                            |
| 17      | Ongoing        | Public Works Department | Special Building Division - II | Construction of Multipurpose Mini indoor stadium in the campus of Theerar sathiyamurthi Government Hr. Sec. School, Murungapakkam Puducherry                                                                                                                                                       | 353.00                 | 267.14                   | DSTE                  | M/s. Madhava Construction, Puducherry                               | SASCI                     | 27.02.2026           | 09.12.2026         |                                |                                 |                            |
| 18      | Tender         | Public Works Department | Special Building Division - II | Proposed construction of Indira Gandhi College of Arts and Science, Kadirkamam, Dakshinamoorthy Nagar, Puducherry, Sub Work: Construction of Administrative block including Development of site in Indira Gandhi College of Arts and Science, Kadirkamam at Dakshinamoorthy Nagar, Puducherry.     | 4695.00                | 1372.23                  | DSTE                  | M/s. AT Engineering Construction, Thanjavur                         | SASCI                     |                      |                    |                                |                                 |                            |
| 19      | Ongoing        | Public Works Department | Buildings and Road (Central)   | Carrying out remaining work for completion of Road Over Bridge Over Uppar drain connecting Kamaraj salai and Maraimalai Adigal salai & Reconstruction of old Masonry bridge at Kamaraj salai near Balaji theatre in the North end merging point of Road Over Bridge, Puducherry.                   | 2901.51                | 2640.14                  | PWD                   | M/s.K.S & Company , Tamilnadu                                       | SASCI                     | 20.03.2025           | 19.09.2026         | 45%                            | 34%                             | Contract is alive          |
| 20      | Ongoing        | Public Works Department | Buildings and Road (Central)   | Improvements to the Platform and Drain in Anna Salai, S.V. Patel Salai and re-construction of damaged cross culvert in Ambour Salai including Cement Concrete Road to Thirumudi Nagar and Vaithikuppam internal roads in Puducherry                                                                | 914.01                 | 850.39                   | PWD                   | M/s.Sri Maruthi construction, Puducherry                            | SIDBI                     | 13.11.2023           | 12.09.2024         | 90%                            | 90%                             | EOT granted upto June 2026 |
| 21      | Ongoing        | Public Works Department | Buildings and Road (Central)   | Improvements to the internal roads of Ambal Nagar,Aruthra Nagar, Rathna Nagar, Golden Avenue, Thanthai Periyar Nagar, Ragavendra Nagar, Manicka chettiyar nagar,Datchinamoorthy Nagar,Ramalingam Nagar, VP Singh Nagar, Sonia Gandhi nagar and Jhansi Nagar in Puducherry.                         | 680.73                 | 601.77                   | PWD                   | M/s.VK & Co, Tamilnadu                                              | NABARD                    | 28.02.2025           | 27.08.2025         | 70%                            | 50%                             | EOT granted upto June 2026 |

| Sl. No. | Project Status | Department              | Division                     | Name of work & location                                                                                                                                                                                                                                                                                                                                                                                                                            | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner | Contractor                                    | Funding Agency | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                 |
|---------|----------------|-------------------------|------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|---------------|-----------------------------------------------|----------------|----------------------|--------------------|--------------------------------|---------------------------------|----------------------------|
| 22      | Ongoing        | Public Works Department | Buildings and Road (Central) | Construction of 105 Nos of Separate Advocate chamber to the Integrated Court complex, Puducherry.                                                                                                                                                                                                                                                                                                                                                  | 1213.69                | 1308.85                  | Judicial Dept | M/s.T.K. Construction ,Puducherry.            | CSS -Law       | 01.06.25             | 31.01.2027         | 25%                            |                                 |                            |
| 23      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the road and reconstruction of 'U' drain including improvements to the RC24 Lawspet road from ECR junction at sivaji statue to college road at lawspet, Puducherry.                                                                                                                                                                                                                                                                | 1027.40                | 861.32                   | PWD           | N.K.Gounassegarane, Puducherry.               | SASCI          | 15.12.2025           | 14.03.2027         | 10%                            | 5%                              | –                          |
| 24      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements and relaying of roads and reconstruction of 'U' drains along Thiruvalluvar Salai from Periyar statue to Subbiah Square in Pudupalayam Revenue Village,Puducherry.                                                                                                                                                                                                                                                                     | 761.60                 | 726.19                   | PWD           | M/s.Sri Maruthi Construction, Puducherry.     | SASCI          | 01.03.2026           | 31.03.2027         | –                              | 5%                              | –                          |
| 25      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the road and reconstruction of U/L drain in Vallalar salai from Anna salai junction to Kamaraj salai junction, Puducherry.                                                                                                                                                                                                                                                                                                         | 934.77                 | 900.00                   | PWD           | M/s. MKM Construction, Puducherry.            | SASCI          | 01.03.2026           | 31.03.2027         | –                              | 8%                              | –                          |
| 26      | Ongoing        | Public Works Department | Buildings and Road (Central) | Reconstruction of L/U drain from Mettupalayam to Iyankuttiplayam in Valudavour road, Puducherry.                                                                                                                                                                                                                                                                                                                                                   | 712.23                 | 683.60                   | PWD           | M/s.Sri Ganeshkumar Construction, Puducherry. | SASCI          | 01.03.2026           | 31.03.2027         | –                              | 4%                              | –                          |
| 27      | Ongoing        | Public Works Department | Buildings and Road (Central) | Reconstruction of L/U drain from Rajiv Gandhi square to Mettupalayam in Valudavour road, Puducherry.                                                                                                                                                                                                                                                                                                                                               | 1302.00                | 1146.46                  | PWD           | Thiru.N.K.Gounassegarane, Puducherry.         | SASCI          | 01.03.2026           | 31.03.2027         | –                              | –                               | –                          |
| 28      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to Kamaraj Salai and reconstruction of L/U drain from Anna Salai junction to Rajiv Gandhi square, Puducherry                                                                                                                                                                                                                                                                                                                          | 1058.00                | 1018.61                  | PWD           | M/s. MKM Construction, Puducherry.            | SASCI          | 01.03.2026           | 31.03.2027         | –                              | –                               | –                          |
| 29      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the existing internal roads between Bussy street and South Boulevard in Pondicherry Revenue village                                                                                                                                                                                                                                                                                                                                | 1225.15                | 1225.00                  | PWD           | M/s.Sri Maruthi Construction, Puducherry.     | SASCI          | 01.03.2026           | 31.03.2027         | 15%                            | 80%                             | –                          |
| 30      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the Jawaharlal Nehru street from Anna salai to mission street, Puducherry                                                                                                                                                                                                                                                                                                                                                          | 878.47                 | 922.00                   | PWD           | M/s. MKM Construction, Puducherry.            | SASCI          | 01.03.2026           | 31.03.2027         | –                              | 70%                             | –                          |
| 31      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the road at Karmaveerar Kamaraj Nagar (Teachers colony),cement kalam, Ilird main road in Latchumy Avenue at Kombakkam Village, Puducherry.                                                                                                                                                                                                                                                                                         | 625.00                 | 524.00                   | PWD           | M/s. MKM Construction, Puducherry.            | SASCI          | 01.03.2026           | 31.03.2027         | 15%                            | 30%                             | –                          |
| 32      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the platform and drain along Lal Bahadur Shastri (Bussy street) from Anna salai to Beach road, Puducherry.                                                                                                                                                                                                                                                                                                                         | 619.54                 | 582.37                   | PWD           | G.Sankar, Puducherry.                         | SASCI          | 01.03.2026           | 31.03.2027         | 10%                            | –                               | –                          |
| 33      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the internal road and construction of 'U' drain in old Pooranankuppam street, Tank street, Madha koil street, Dream city, Vanavil Nagar, Saphthagiri garden in Ariyankuppam village, Puducherry                                                                                                                                                                                                                                    | 1059.17                | 915.23                   | PWD           | N.K.Gounassegarane, Puducherry.               | SASCI          | 01.03.2026           | 31.03.2027         | 5%                             | –                               | –                          |
| 34      | Ongoing        | Public Works Department | Buildings and Road (Central) | Providing cement concrete road with drainage facilities of internal roads of R.K. Nagar at Ariyankuppam village, Puducherry.                                                                                                                                                                                                                                                                                                                       | 852.62                 | 690.62                   | PWD           | M/s.Sri Maruthi Construction, Puducherry.     | SASCI          | 01.03.2026           | 31.03.2027         | -                              | -                               | -                          |
| 35      | Ongoing        | Public Works Department | Buildings and Road (Central) | Providing and laying pumping main from co-operative bank to Grand canal erection of Submerrigable motor and pump set, repairs to the 'U' drain and Improvements to the carriage way from Anna square to Beach road to Bussy street in Puducherry.                                                                                                                                                                                                  | 202.66                 | 213.92                   | PWD           | M/s. Alagar& Co., Devakotai                   | SIDBI          | 21.03.2024           | 20.09.2024         | 60%                            | 50%                             | EOT granted upto June 2026 |
| 36      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvements to the internal roads of Dharmapuri, Savari Nagar,Israel nagar and Kamarajar nagar in Puducherry.                                                                                                                                                                                                                                                                                                                                     | 476.14                 | 436.48                   | PWD           | M/s.Sri Maruthi construction, Puducherry.     | NABARD         | 02.02.2025           | 01.07.2025         | 85%                            | 50%                             | EOT granted upto June 2026 |
| 37      | Ongoing        | Public Works Department | Buildings and Road (Central) | Improvementsto the existing Cement Concrete Roads in Muthiyalpet Revenue Village Puducherry.                                                                                                                                                                                                                                                                                                                                                       | 511.15                 | 427.33                   | PWD           | M/s.Sri Maruthi construction, Puducherry.     | NABARD         | 20.03.2026           | 19.12.2026         | 5%                             | –                               | –                          |
| 38      | Ongoing        | Public Works Department | Buildings and Road (North)   | Reconstruction of damaged 'U' drain with RCC drain in Four Car Street and Road Cross Culvert in Villianur, Puducherry.                                                                                                                                                                                                                                                                                                                             | 535.00                 | 473.04                   | PWD           | Gunasekaran                                   | SASCI          | 23.02.2026           | 22.02.2027         | 2%                             | 5%                              | -                          |
| 39      | Ongoing        | Public Works Department | Buildings and Road (North)   | Providing Bituminous road to the internal street of Vallalar Nagar, Srinivasa Nagar, Subramaniyar Nagar extension, Thirumurugan Nagar, Varadarasu nagar and Balaji Nagar at Thirubuvanai village and Amman Nagar at Katterikuppam in Mannadipet Commune, Puducherry                                                                                                                                                                                | 528.00                 | 416.05                   | PWD           | M/s . K. Arunagiri & Sons                     | SASCI          | 16.02.2026           | 15.02.2027         | 70%                            | 30%                             |                            |
| 40      | Ongoing        | Public Works Department | Buildings and Road (North)   | Construction of Marriage Hall in the dismantled Kasthuri Bai Thirumana Mandapam area near VCP office, Villianur, Puducherry.                                                                                                                                                                                                                                                                                                                       | 740.00                 | 483.36                   | PWD           | M/s. Sri Ganeshkumar Constructions            | SASCI          | 19.02.2026           | 18.11.2026         | 20%                            |                                 |                            |
| 41      | Ongoing        | Public Works Department | Buildings and Road (North)   | Strengthening and Improvements to Thirukkanur main road Health centre upto Kalam in P.S. Palayam, Vadhanur erikarai road, Sompet Iyyanar koil street, Mannadipet erikarai road, Narayanapuram road, Vallalar koil street, Pura kulam road at Lingareddipalayam, Katerikuppam Petrol bunk to Mailam pathai link road, Koraikeni pathai at Manalipet and Palla theru road upto Mailam pathai at Sandhaipudukuppam in Mannadipet Commune, Puducherry. | 628.00                 | 489.71                   | PWD           | M/s . K. Arunagiri & Sons                     | SASCI          | 16.02.2026           | 15.02.2027         | 65%                            | 20%                             |                            |

| Sl. No. | Project Status | Department              | Division                   | Name of work & location                                                                                                                                                                                                                                                                                                                                                                    | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner        | Contractor                        | Funding Agency            | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                                |
|---------|----------------|-------------------------|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|----------------------|-----------------------------------|---------------------------|----------------------|--------------------|--------------------------------|---------------------------------|-------------------------------------------|
| 42      | Tender         | Public Works Department | Buildings and Road (North) | Main work: Development of Modern Bus shelters to Strengthen comprehensive Tourism Exploration and improve connectivity to Spiritual, Cultural & Eco-Tourism destinations in the Union Territory of Puducherry<br>Sub Work: Construction of 75 Nos of Type-I & 25nos of Type-II Modernized Bus Shelters at various locations in Puducherry (IInd Call)                                      | 575.52                 | 598.42                   | Transport Dept.      | A. Saravanan                      | SASCI                     | -                    | -                  | -                              | -                               | -                                         |
| 43      | Ongoing        | Public Works Department | Buildings and Road (North) | Resumption of Balance work " Construction of Tagore Cultural Complex and Construction of Open Air Theatre at Bharathiyar Palkalai Koodam Campus, Ariyankuppam, Puducherry.                                                                                                                                                                                                                 | 784.30                 | 732.54                   | PWD                  | Nakiran                           | CSS - Art & Culture       | 10.08.2025           | 09.02.2027         | TCC 50% OAT 75%                |                                 |                                           |
| 44      | Ongoing        | Public Works Department | Buildings and Road (North) | Improvements to the drainage system at Alankuppam main road from Alankuppam State border to Sanjeevi Nagar, Puducherry                                                                                                                                                                                                                                                                     | 430.00                 | 395.45                   | PWD                  | Premananth                        | NABARD                    | 09.03.2026           | 08.12.2026         | 5%                             |                                 |                                           |
| 45      | Ongoing        | Public Works Department | Buildings and Road (South) | Improvements to road connecting Throwpathiamman Koil, Soriyankuppam Koravallimedu junction and Arachikuppampet upto state border in Bahour Commune, Puducherry.                                                                                                                                                                                                                            | 432.3                  | 336.85                   | PWD                  | MKM Constructions                 | NABARD                    | 17.052026            | 16.11.2026         | -                              | -                               | -                                         |
| 46      | Ongoing        | Public Works Department | Buildings and Road (South) | Widening and Improvements to the road connecting Nallur to Kutchipalayam and Madagadipet in Mannadipet Commune, Puducherry.                                                                                                                                                                                                                                                                | 363.04                 | 339.84                   | PWD                  | R.Premananth                      | NABARD                    | 22.03.2026           | 21.09.2026         | -                              | -                               | -                                         |
| 47      | Ongoing        | Public Works Department | Buildings and Road (South) | Improvements to the Road connecting Krishnapuram, Karayambuthur to Sornavur Anicut in Bahour Commune, Puducherry.                                                                                                                                                                                                                                                                          | 302.02                 | 235.48                   | PWD                  | MKM Constructions                 | NABARD                    | 17.05.2026           | 16.11.2026         | -                              | -                               | -                                         |
| 48      | Ongoing        | Public Works Department | Buildings and Road (South) | Construction of retaining wall at Pinnatchikuppam road and 'U' drain at Kirumampakkam road in Bahour commune, Puducherry.                                                                                                                                                                                                                                                                  | 618.25                 | 552.53                   | PWD                  | N.S.Jeyraman and Sons             | NABARD                    | 17.05.2026           | 16.02.2027         | -                              | -                               | -                                         |
| 49      | Ongoing        | Public Works Department | Buildings and Road (South) | Improvements to the RC-26 Veerampattinam road in Ariyankuppam Revenue village at Ariyankuppam Commune Panchayat, Puducherry                                                                                                                                                                                                                                                                | 740.43                 | 680.46                   | PWD                  | K.Arunagiri & Sons                | NABARD                    | 22.03.2026           | 21.09.2026         | -                              | -                               | -                                         |
| 50      | Ongoing        | Public Works Department | Buildings and Road (South) | Improvements to the existing cement concrete road from Pudu Nagar to Kanuvapet in Villianur Commune, Puducherry.                                                                                                                                                                                                                                                                           | 1154.36                | 1050.46                  | PWD                  | S.Sankar                          | NABARD                    | 17.05.2026           | 17.08.2027         | -                              | -                               | (Work not yet started)                    |
| 51      | Ongoing        | Public Works Department | Buildings and Road (South) | MRL02(M)Ariyur NH45A to Ananthapuram Improvements to the Manakuppam road from Manakuppam Bust stop to Malattar river and Ariyur to Manakuppam Km 0/000 to 0/750 and Km 4/300 – 9/315                                                                                                                                                                                                       | 386.11                 | 403.99                   | DRDA                 | M/s.MKM Constructions             | PMGSY - III & State Share | 25.09.2025           | 25.05.2026         | -                              | -                               | 4th Suo upto 31.08.2026.                  |
| 52      | Ongoing        | Public Works Department | Buildings and Road (South) | MRL35Link road from P.S.Nallurpet to Malattar river at P.S.NallurImprovements to the road from Embalam junction to Kalmandapam State border Ch.0/000 to 5/440                                                                                                                                                                                                                              | 383.13                 | 401.67                   | DRDA                 | M/s.MKM Constructions             | PMGSY - III & State Share | 25.09.2025           | 25.05.2026         | -                              | -                               | 2nd Suo upto 31.08.2026.                  |
| 53      | Ongoing        | Public Works Department | Buildings and Road (South) | MRL19 Chinnaveerampattinam road Improvements to the Chinnarusampalayam road from ECR to Chinnaveerampattinam road km 0/000 to 4/475 and km 4/475 to 6/285                                                                                                                                                                                                                                  | 331.55                 | 346.39                   | DRDA                 | M/s.MKM Constructions             | PMGSY - III & State Share | 22.10.2025           | 22.06.2026         | 8%                             | -                               | 2nd Suo upto 31.08.2026.                  |
| 54      | Ongoing        | Public Works Department | Buildings and Road (South) | T01 ECR to Pudukuppam Improvements to the road from Pillaiyarkuppam to Narambai, ECR to Pudukuppam road and Manapet to Moorthikuppam road Km 0/000 to 4/450                                                                                                                                                                                                                                | 308.25                 | 337.04                   | DRDA                 | M/s.MKM Constructions             | PMGSY - III & State Share | 25.09.2025           | 25.06.2026         | -                              | -                               | 1st Suo up to 31.7.2026                   |
| 55      | Ongoing        | Public Works Department | Buildings and Road (South) | T04ECR Pooranankuppam junction to Pudukuppam Improvements to the road from ECR Pooranankuppam junction to Pudukuppam and Cuddalore road to Nanamedu road km 1/100 to 4/690 and 4/690 to 5/520                                                                                                                                                                                              | 304.65                 | 311.83                   | DRDA                 | K.Arunagiri & Sons                | PMGSY - III & State Share | 25.09.2025           | 25.06.2026         | -                              | -                               | 3rd Suo upto 31.08.2026.                  |
| 56      | Completed      | Public Works Department | Buildings and Road (South) | MRL07Road from Bahour junction to Irulanchandai Improvements to the road from Bahour junction to Irulanchandai km 3/300 to 7/170                                                                                                                                                                                                                                                           | 287.73                 | 313.87                   | DRDA                 | M/s.Kumeresan Const.              | PMGSY - III & State Share | 24.09.2025           | 24.05.2026         | -                              | -                               | 1st Suo upto 30.6.2026.                   |
| 57      | Completed      | Public Works Department | Buildings and Road (South) | Upgradation of the existing fishing harbour at Thengaithittu, Pondy under the Centrally Sponsored Scheme (CSS) on blue Revolution: Integrated Development and Management of Fisheries. S/W (1): Part-A: New items of Works.                                                                                                                                                                | 769.33                 | 653.94                   | Fisheries Department | S.Saravanan                       | CSS-blue Revolution       | 19.09.2019           | 18.09.2020         | 100%                           | 83%                             | 29th Suo motto EOT granted upto 31.07.25. |
| 58      | Ongoing        | Public Works Department | Buildings and Road (South) | Construction of Fish Landing Centres at Periyakalapet, Nallavadu and Construction / Expansion of fishing Harbour at Thengaithittu under Centrally Sponsored Scheme Component of "Pradhan Mantri Matsya Sampada Yojana (PMMSY)" Project-1: Construction of Fish Landing Centre at Periyakalapet Village in Puducherry Region under Pradhan Mantri Matsya Sampada Yojana (PMMSY)             | 1,319.87               | 1,438.66                 | Fisheries Department | M/s. Annai Engineering Industries | CSS -PMMSY                | 22.11.2025           | 21.02.2027         | 7%                             | -                               | -                                         |
| 59      | Ongoing        | Public Works Department | Buildings and Road (South) | Construction of Fish Landing Centres at Periyakalapet, Nallavadu and Construction / Expansion of fishing Harbour at Thengaithittu under Centrally Sponsored Scheme Component of "Pradhan Mantri Matsya Sampada Yojana (PMMSY)" Project-2: Construction of Fish Landing Centre at Nallavadu Village in Puducherry Region under Pradhan Mantri Matsya Sampada Yojana (PMMSY)                 | 1595.00                | 1200.62                  | Fisheries Department | M/s. Rajam Engineering Contractor | CSS -PMMSY                | 28.01.2024           | 27.01.2025         | 85%                            | 65%                             | 6th Suo Motto EOT upto 31.08.26           |
| 60      | Ongoing        | Public Works Department | Buildings and Road (South) | Construction of Fish Landing Centres at Periyakalapet, Nallavadu and Construction / Expansion of fishing Harbour at Thengaithittu under Centrally Sponsored Scheme Component of "Pradhan Mantri Matsya Sampada Yojana (PMMSY)" Project-3: Construction/ Expansion of fishing Harbour at Thengaithittu (Arikanmedu) in Puducherry Region under Pradhan Mantri Matsya Sampada Yojana (PMMSY) | 3949.5                 | 4616.21                  | Fisheries Department | Emjay Constructions               | CSS -PMMSY                | 13.09.2024           | 12.03.2026         | 65%                            | 40%                             | -                                         |

| Sl. No.  | Project Status | Department              | Division                   | Name of work & location                                                                                                                                                                                                                                                                                                                                                                                                                                        | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner | Contractor                                             | Funding Agency            | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                            |
|----------|----------------|-------------------------|----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|---------------|--------------------------------------------------------|---------------------------|----------------------|--------------------|--------------------------------|---------------------------------|---------------------------------------|
| 61       | Ongoing        | Public Works Department | Buildings and Road (South) | MRL43 RC-19 Road From Kalmadabam State Border To Maducarai State - Improvements To The Road from Rc-19 Road From Kalmadabam State Border To Maducarai state Border Ch 0/000 - 7/020                                                                                                                                                                                                                                                                            | 640.61                 | 633.00                   | DRDA          | K.Arunagiri & Sons                                     | PMGSY - III & State Share | 25.09.2025           | 25.06.2026         | -                              | -                               | 2nd Suo Motto upto 31.08.2026         |
| 62       | Ongoing        | Public Works Department | Buildings and Road (South) | MRL26 Keezhur to Keezh Sathamangalam Improvements to The Road from Keezhur to Keezh Sathamangalam Ch.0/000 to 7/160.                                                                                                                                                                                                                                                                                                                                           | 598.66                 | 621.80                   | DRDA          | M/s.MKM Constructions                                  | PMGSY - III & State Share | 25.09.2025           | 25.06.2026         | -                              | -                               | 3rd Suo Motto upto 31.08.2026         |
| 63       | Ongoing        | Public Works Department | Buildings and Road (South) | Widening, Improvements and Construction of 'L' drain from Ch.60m to Ch.210m & 'U' drain from Ch.0m to Ch.60m and Ch.210m to Ch.1450m along the road leading to Manapet from NH45A road (Ch.0m) to Manapet village (Ch.1650m) in Bahour Commune, Puducherry                                                                                                                                                                                                     | 725                    | 668.68                   | PWD           | M/s.S.J.M.Construction & Contractors.                  | SASCI                     | 27.02.2026           | 27.02.2027         | -                              | -                               | -                                     |
| 64       | Ongoing        | Public Works Department | Irrigation Division        | Coastal protection measure for immediate control of sea erosion at Chinnakalapet in Union Territory of Puducherry.                                                                                                                                                                                                                                                                                                                                             |                        | 371.00                   | PWD           | Om sakthi construction                                 | NABARD                    | 03.03.2026           | 02.09.2026         | 10%                            | 8%                              | -                                     |
| 65       | Ongoing        | Public Works Department | Irrigation Division        | Coastal protection measure for immediate control of sea erosion at Ganapathy Chettikulam in Union Territory of Puducherry.                                                                                                                                                                                                                                                                                                                                     |                        | 411.00                   | PWD           | Om sakthi construction                                 | NABARD                    | 03.03.2026           | 02.09.2026         | 10%                            | -                               | -                                     |
| 66       | Ongoing        | Public Works Department | Irrigation Division        | Coastal protection measure for immediate control of sea erosion at Periyakalapet in Union Territory of Puducherry.                                                                                                                                                                                                                                                                                                                                             |                        | 333.00                   | PWD           | Om sakthi construction                                 | NABARD                    | 03.03.2026           | 02.09.2026         | 30%                            | 11%                             | -                                     |
| 67       | Ongoing        | Public Works Department | Irrigation Division        | Construction of drain from ch.0.00m to ch.1352m including construction of 2 Nos. RCC slab culverts at Tsunami quarters ,Chinna Veerampattinam, Puducherry.                                                                                                                                                                                                                                                                                                     |                        | 543.00                   | PWD           | N. Manivannan                                          | NABARD                    | 13.03.26             | 12.12.2026         | 30%                            | -                               | -                                     |
| 68       | Ongoing        | Public Works Department | Irrigation Division        | Construction of balance portion of drain and road formation and RCC culverts in Attukaran odai at Mutharaiyarpalayam in Thattanchavady Revenue Village, Puducherry.                                                                                                                                                                                                                                                                                            | 609                    | 482.04                   | PWD           | P.Gunasekaran                                          | NABARD                    | 13.03.26             | 12.12.2026         | 70%                            | 23%                             | -                                     |
| 69       | Ongoing        | Public Works Department | Irrigation Division        | Construction of single lane bridge connecting eastern side bund and western side bund parallel to the surplus weir of Bahour tank, Bahour Revenue Village, and Strengthening and formation of tank bund around Bahour tank bund @Ch.0m to Ch.8290m in Bahour commune, Puducherry.                                                                                                                                                                              |                        | 1010.00                  | PWD           | G.Velmurugan                                           | NABARD                    | 08.02.2025           | 07.02.2026         | 45%                            | 46%                             | 1st provisional eot upto 30.6.26      |
| 70       | Ongoing        | Public Works Department | Irrigation Division        | Coastal protection measure for immediate control of sea erosion at Pillaichavady (North) in Union Territory of Puducherry.                                                                                                                                                                                                                                                                                                                                     |                        | 404.00                   | PWD           | Om sakthi construction                                 | NABARD                    | 03.03.2026           | 02.09.2026         | 15%                            | -                               | -                                     |
| 71       | Ongoing        | Public Works Department | Irrigation Division        | Construction of protection wall to the left bank & right bank of upstream side and downstream side of river Pennaiyar near Kommandhanmedu village in bahour commune, Puducherry.                                                                                                                                                                                                                                                                               |                        | 1297.59                  | PWD           | M/s. N.S. Jeyraman and Sons,                           | NABARD                    | 18.03.2025           | 17.12.2025         | 40%                            | 39%                             | 1st provisional eot upto 31.4.26      |
| 72       | Ongoing        | Public Works Department | Irrigation Division        | Construction of Mohan Nagar drain from Thilaspeth to Rajiov Gandhi children Hospital, Puducherry.                                                                                                                                                                                                                                                                                                                                                              | 536.00                 | 524.59                   | PWD           | N.K.Gunasegaran                                        | NHB                       | 14.08.2025           | 13.08.2026         | 75%                            | 19%                             | -                                     |
| 73       | Ongoing        | Public Works Department | Irrigation Division        | Construction of drain cum road in the left out portion of Lakshmi Nagar Odai Veethy (Ch.210m - Ch.485m) in Lakshmi Nagar (Phase-II) and Reconstruction of damaged culverts in various road crossings of Karuvadikuppam dai from Krishna Nagar main road to MG road and improvements to the inspection track on the left bank of Karuvadikuppam drain from Ginger Hotel to Krishna Nagar main road, Puducherry.                                                 |                        | 354.80                   | PWD           | P. Gunasekaran                                         | NABARD                    | -                    | -                  | -                              | -                               | -                                     |
| 74       | Ongoing        | Public Works Department | Irrigation Division        | Construction of Senthannatham voikal from Koodapakkam road to Konerikuppam road Koodapakkam Mettuvoikal from RC-4 Valudavur road upto Athuvoikal near Pathukannu junction in Villianur commune, Puducherry.                                                                                                                                                                                                                                                    |                        | 601.54                   | PWD           | S. R. Neelamegam                                       | NABARD                    | 11.05.2026           | 10.03.2027         | 15%                            | -                               | -                                     |
| 75       | Ongoing        | Public Works Department | Irrigation Division        | Comprehensive improvments for Murungapakkam tank irrigation channels cum drainage channels including construction of one precast box culvert near Sudhana Nagar at ECR near NH45A (Cuddalore road and Murungapakkam Junction) in Ariyankuppam Constituency in Puducherry.                                                                                                                                                                                      | 109.1                  |                          |               |                                                        | NABARD                    |                      |                    |                                |                                 |                                       |
| 75 (i)   | Ongoing        | Public Works Department | Irrigation Division        | Sub Work 1: Construction of RCC retaining wall on Eastern bund of Murungapakkam Eri surplus course near Sri Angalamman Temple street Murungapakkam, Puducherry.                                                                                                                                                                                                                                                                                                | 119.06                 | 533.5                    | PWD           | P.Gunasekaran                                          |                           | 13.03.2026           | 12.12.2026         | -                              | -                               | -                                     |
| 75 (ii)  | Ongoing        | Public Works Department | Irrigation Division        | Sub Work 2: Construction of PCC 'U' drain in Murungapakkam Tank 1st & 2nd sluice at Irrigation cum drainage channel in Aravindar Nagar tank Puducherry.                                                                                                                                                                                                                                                                                                        | 428.61                 | 533.5                    | PWD           | P.Gunasekaran                                          |                           | 13.03.2026           | 12.12.2026         | -                              | -                               | -                                     |
| 75 (iii) | Ongoing        | Public Works Department | Irrigation Division        | Sub Work 3: Construction of 2Nos of slab culvert across the Murungapakkam tank 3rd sluice channel near Aravinder Nagar main road in Ariyankuppam constituency in Puducherry constituency., Puducherry                                                                                                                                                                                                                                                          | 30.37                  | 533.50                   | PWD           | P.Gunasekaran                                          |                           | 13.03.2026           | 12.12.2026         | -                              | -                               | -                                     |
| 75 (iv)  | Ongoing        | Public Works Department | Irrigation Division        | Sub Work 4: Construction of precast RCC box culvert near Sudhana Nagar at ECR Cuddalore road and Murungapakkam junction in Puducherry.                                                                                                                                                                                                                                                                                                                         | 179.51                 | 496.14                   | PWD           | V.Bhaskaran                                            |                           | 13.03.2026           | 12.12.2026         | -                              | -                               | -                                     |
| 75(v)    | Ongoing        | Public Works Department | Irrigation Division        | Sub Work 5: Construction of RCC U drain at Thennansalai at Cuddalore road (ECR) culvert to proposed pre case box culvert near Sudhana Nagar Arch in Puducherry                                                                                                                                                                                                                                                                                                 | 289.08                 | 496.14                   | PWD           | V.Bhaskaran                                            |                           | 13.03.2026           | 12.12.2026         | -                              | -                               | -                                     |
| 76       | Ongoing        | Public Works Department | Irrigation Division        | Improvements of primary storm water drainage system in Upper catchment area in Villianur commune, Puducherry.                                                                                                                                                                                                                                                                                                                                                  |                        | 1672.00                  | PWD           | N.K. Gounasegarane                                     | NABARD                    | 12.05.2026           | 11.11.2027         | 20%                            | -                               | -                                     |
| 77       | Ongoing        | Public Works Department | Public Health Division     | Design, installation, erection and commissioning of STP of 15 MLD capacity including O&M for 5 years beyond Defect Liability Period (DLP) of 2 years at Dubrayapet in Puducherry on EPC Mode                                                                                                                                                                                                                                                                   | 3972.00                | 3953.00                  | PHD           | M/s Eco Protection Engineers Private Limited, Chennai. | AMRUT                     | 02.07.2023           | 01.07.2024         | 100%                           | 76%                             | Provisional EOT submitted             |
| 78       | Ongoing        | Public Works Department | Public Health Division     | Design, Supply, Construction, Installation & Commissioning of 3MLD Sewage Treatment Plant (SBR technology) with Fiber Disk Filtration including Sewage Interception Station, Pumping main, and Compound wall, Site Development, 100KLD Faecal Sludge treatment plant, along the Bund of Sankaraparan River at Kanuvapet, Villianur including Operation & Maintenance for 5(Five) years beyond Defect Liability Period of 2 (Two) years on EPC Mode of Contract | 3525.98                | 3525.98                  | PHD           | M/s Eco Protection Engineers Pvt. Ltd., Chennai        | AMRUT                     | -                    | 10.09.2026         | 2%                             | -                               | -                                     |
| 79       | Ongoing        | Public Works Department | Public Health Division     | Augmentation of water supply system to Veerampattinam Village and adjacent areas in Ariyankuppam Commune, Puducherry (NABARD)                                                                                                                                                                                                                                                                                                                                  | 1964.00                | 1921.57                  | PHD           | M/s Sri Ganeshkumar Construction                       | NABARD                    | 01.02.2025           | 31.07.2026         | 80%                            | 57%                             | Suo-Motto EOT granted upto 30.11.2026 |
| 80       | Ongoing        | Public Works Department | Public Health Division     | Comprehensive water supply schme for Alankuppam, Sanjeevi Nagar and adjoining areas in Puducherry                                                                                                                                                                                                                                                                                                                                                              | 1796.00                | 1425.94                  | PHD           | R. Vengatesan,                                         | NABARD                    | 02.02.2025           | 01.08.2026         | 72%                            | 51%                             | Suo-Motto EOT granted upto 30.11.2026 |
| 81       | Ongoing        | Public Works Department | Public Health Division     | Improvements to the existing water supply system at Kariamanickam village in Nettapakkam Commune, Puducherry.                                                                                                                                                                                                                                                                                                                                                  | 320.50                 | 302.24                   | PHD           | M/s Sri Ganeshkumar Construction                       | NABARD                    | 10.12.2023           | 09.12.2024         | 100%                           | 84%                             | Suo-Motto EOT granted upto 31.07.2026 |

| Sl. No.  | Project Status | Department              | Division                  | Name of work & location                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs.   | Project Owner | Contractor                                                    | Funding Agency | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                                          |
|----------|----------------|-------------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|---------------|---------------------------------------------------------------|----------------|----------------------|--------------------|--------------------------------|---------------------------------|-----------------------------------------------------|
| 82       | Ongoing        | Public Works Department | Public Health Division    | Main Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant at Various Tubewell sites in Puducherry.<br>Sub-Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant (BWDP) at Swadeshi Mill OHT campus, Puducherry                                                                                                                                                                                                                                                                   | 385.00                 | 383.50                     | PHD           | M/s Cermosis Environment (OPC) Pvt. Ltd.                      | NABARD         | 26.07.25             | 25.02.2026         | 95%                            | 91%                             | Suo moto EOT granted upto 30.06.26                  |
| 82 (i)   | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, Erection, Testing and Commissioning of brackish water desalination plant (BWDP) at Brindavanam PS Campus, Puducherry under EPC mode                                                                                                                                                                                                                                                                                                                                                                                               | 385.00                 | 402.29                     | PHD           | M/s WOG Technologies Limited                                  | NABARD         | 28.12.2025           | 27.06.2026         | 35%                            | 28%                             | -                                                   |
| 82 (ii)  | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, Erection, Testing and Commissioning of brackish water desalination plant (BWDP) at Sithanandasamy Koil PS-V, Puducherry under EPC mode                                                                                                                                                                                                                                                                                                                                                                                            | 385.00                 | 380.75                     | PHD           | M/s Cermosis Environment (OPC) Pvt. Ltd.                      | NABARD         | 22.12.2025           | 21.06.2026         | 15%                            | 5%                              | -                                                   |
| 82 (iii) | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant at Botanical Garden, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                                          | 385.00                 | 355.00                     | PHD           | M/s Rysa Infotech Limited                                     | NABARD         | 20.03.2026           | 19.09.2026         | -                              | -                               | -                                                   |
| 82 (iv)  | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant at Nadesan Nagar PS Campus, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                                   | 385.00                 | 355.00                     | PHD           | M/s Rysa Infotech Limited                                     | NABARD         | 20.03.2026           | 19.09.2026         | -                              | -                               | -                                                   |
| 82 (v)   | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant at Thirukanji Headworks, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                                      | 385.00                 | 355.00                     | PHD           | M/s Rysa Infotech Limited                                     | NABARD         | 20.03.2026           | 19.09.2026         | -                              | -                               | -                                                   |
| 82 (vi)  | Ongoing        | Public Works Department | Public Health Division    | Sub-Work: Supply, erection, testing and commissioning of Brackish water Desalination Plant at Sudhana Nagar, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                                             | 385.00                 | 355.00                     | PHD           | M/s Rysa Infotech Limited                                     | NABARD         | 20.03.2026           | 19.09.2026         | -                              | -                               | -                                                   |
| 83       | Ongoing        | Public Works Department | Public Health Division    | Rehabilitation of Water Supply System in Zone - II Muthialpet and adjoining areas in Puducherry. SUB-WORK:- Providing and laying of distribution grids and House service connection along with road restoration for laying of pipes in sub-zone - I in Zone - II.                                                                                                                                                                                                                                                                                   | 1660.97                | 1375.45                    | PHD           | G. Thiagarajan                                                | NABARD         | 28.09.2025           | 27.12.2026         | 28%                            | 7%                              | -                                                   |
| 83 (i)   | Ongoing        | Public Works Department | Public Health Division    | SUB-WORK:- Providing and laying of distribution grids and House service connection along with road restoration for laying of pipes in sub-zone - II in Zone - II                                                                                                                                                                                                                                                                                                                                                                                    | 1648.00                | 1399.75                    | PHD           | M/s Amurthalingam & Sons                                      | NABARD         | 18.09.25             | 17.12.26           | 30%                            | 16%                             | -                                                   |
| 83 (ii)  | Ongoing        | Public Works Department | Public Health Division    | SUB-WORK:- Providing and laying of distribution grids and House service connection along with road restoration for laying of pipes in sub-zone - III in Zone - II                                                                                                                                                                                                                                                                                                                                                                                   | 1795.00                | 1594.19                    | PHD           | M/s Sivakumar Construction                                    | NABARD         | 21.10.2025           | 20.01.2027         | 40%                            | 17%                             | -                                                   |
| 84       | Ongoing        | Public Works Department | Public Health Division    | Rehabilitation of Water Supply System for Tsunami Quarters at Kalapet, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 932.00                 | 687.51                     | PHD           | R.Vengatesan                                                  | NABARD         | 19.03.2026           | 18.12.2026         | 40%                            | 26%                             | —                                                   |
| 85       | Ongoing        | Public Works Department | Public Health Division    | Design, manufacture, supply, delivery, installation and commissioning of Odour Control System for Main Pumping Station, Kuruchikuppam and Intermediate Pumping Station, Karuvadikuppam, Puducherry                                                                                                                                                                                                                                                                                                                                                  | 499.00                 | 509.00                     | PHD           | M/s LIKU-TECH Environmental Solutions (India) Private Limited | SASCI          | 04.12.2025           | 03.06.2026         | 100%                           | 89%                             | -                                                   |
| 86       | Ongoing        | Public Works Department | Public Health Division    | Providing and installing 50 Community Reverse Osmosis (RO) water systems at various places in Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                                           | 688.84                 | 539.36                     | PHD           | M/s Water Life, Hyderabad                                     | SASCI          | 28.12.2025           | 27.06.2026         | 30%                            | 12%                             | 1st provisional EOT has been sought upto 30.09.2026 |
| 87       | Ongoing        | Public Works Department | Public Health Division    | Providing automated disinfection and water flow tracking cum reporting system at various OHT's in Puducherry Region.                                                                                                                                                                                                                                                                                                                                                                                                                                | 997.47                 | 994.98                     | PHD           | M/s IEC FAB CHEM Ltd., Chennai                                | SASCI          | 22.12.2025           | 21.08.2026         | 45%                            | 17%                             | -                                                   |
| 88       | Ongoing        | Public Works Department | Public Health Division    | Comprehensive water supply scheme to Pillaichavady, Chinnakalapet and adjoining areas in Puducherry.<br>Sub work:Construction of 7 lakhs litres capacity double decker Over Head Tank and 3 lakh litres capacity sump at Pillaichavady, Linking of house service connection, Sinking of borewells, Electro Mechanical works Construction of pump house and Generator room, Compound wall, Providing 22KV, 200KVA distribution Transformer and internal & external electrification in Pillaichavady, Chinnakalapet and adjoining areas in Puducherry | 2869.00                | 844.65                     | PHD           | M/S. Sri Ganeshkumar Constructions, Puducherry                | NHB            | 02.02.2026           | 01.02.2027         | 28%                            | 12%                             | —                                                   |
| 88 (i)   | Ongoing        | Public Works Department | Public Health Division    | Comprehensive water supply scheme to Pillaichavady, Chinnakalapet and adjoining areas in Puducherry.<br>Sub work: Providing and laying of pumping main, Distribution Grid with saddle sets and Road restoration for laid pipes in Pillaichavady, Chinnakalapet and adjoining areas in Puducherry                                                                                                                                                                                                                                                    | 2869.00                | 135.80                     | PHD           | M/S. A&B Construction, Puducherry                             | NHB            | 02.02.2026           | 01.02.2027         | 20%                            | 210.00                          | —                                                   |
| 89       | Ongoing        | Public Works Department | Public Health Division    | Appointment of consulting firm for preparation of project for setting up of 50 MLD Sea water RO based Desalination Plant at Dubrayapet, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                  | 342.00                 | 336.30                     | PHD           | M/s Capital Engineering Consultancy Pvt. Ltd.                 | ADB            | 19.07.2025           | 18.01.2026         | -                              | -                               | Suo moto EOT granted upto 30.06.26                  |
| 90       | Tender         | Public Works Department | Public Health Division    | Revamping the water supply in Zone IV Mudaliarpeta and adjacent areas Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 2466.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 91       | Tender         | Public Works Department | Public Health Division    | Comprehensive water supply system for Pichaveerampet and its surrounding areas in Oulgaret commune, Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                                     | 1400.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 92       | Tender         | Public Works Department | Public Health Division    | Revamping the water supply system in Zone-III Savanapet and adjoining areas, Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                                                            | 1933.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 93       | Tender         | Public Works Department | Public Health Division    | Comprehensive water supply system for Thengaitthitu and its surrounding areas in Ariyankuppam, Constituency Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                             | 2251.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 94       | Tender         | Public Works Department | Public Health Division    | Rehabilitation water supply system to Uppalam and adjacent areas Puducherry.                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | 2850.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 95       | Tender         | Public Works Department | Public Health Division    | Rehabilitation of Water Supply System to Rainbow Nagar, Ezhil Nagar, Krishna Nagar, Vengata Nagar, Thiruvalluvar Nagar and Adjoining Areas in Oulgaret Municipality, Puducherry                                                                                                                                                                                                                                                                                                                                                                     | 2000.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 96       | Tender         | Public Works Department | Public Health Division    | Rehabilitation of Water Supply System to Pon Nagar, Jawahar Nagar, Sudhagar Nagar, Kalyanasundaramurthi Nagar, Chellappu Nagar, Kaveri Nagar and Adjoining Areas Oulgaret Municipality, Puducherry.                                                                                                                                                                                                                                                                                                                                                 | 1800.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 97       | Tender         | Public Works Department | Public Health Division    | 24 x 7 water supply (Pilot DMA), Pondicherry Municipality.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 1711.00                | 1523* (Cost Put to Tender) | LAD           | -                                                             | AMRUT 2.0      |                      |                    | 0%                             | -                               | -                                                   |
| 98       | Tender         | Public Works Department | Public Health Division    | Comprehensive Water Supply system for Sri Sinivasa Nagar, Munusami Pillai Nagar, Narayanasamy Nagar, Om Sakthi Nagar, R.K.Nagar and adjoining areas in Oulgaret Municipality Puducherry                                                                                                                                                                                                                                                                                                                                                             | 3000.00                | -                          | PHD           | -                                                             | NL             | -                    | -                  | -                              | -                               | -                                                   |
| 99       | Ongoing        | Public Works Department | Building & Roads Karaikal | Improvements to the Kamaraj Salai from CRC Bus Depot to Ammalchathiram including Jawaharlal Nehru Street, Dr. Ambedkar Salai and Lemaire road in Karaikal.                                                                                                                                                                                                                                                                                                                                                                                          | 946.21                 | 906.80                     | B&R, KKL      | M/s. Dharani High Tech Projects Pvt Ltd, Mannargudi           | SIDBI          | 25.03.2024           | 24.01.2025         | 50%                            | 29%                             | Provisional EOT sought for upto 31.08.2026          |

| Sl. No. | Project Status | Department              | Division                   | Name of work & location                                                                                                                                                                                                             | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner                  | Contractor                                          | Funding Agency | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                                 |
|---------|----------------|-------------------------|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|--------------------------------|-----------------------------------------------------|----------------|----------------------|--------------------|--------------------------------|---------------------------------|--------------------------------------------|
| 100     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to the Thirunallar road from Thirunallar to Ambagarathur state Border in Karaikal                                                                                                                                      | 1000.00                | 809.00                   | B&R, KKL                       | M/s. Prihvi & Co, Madurai                           | CRIF           | 03.01.2026           | 02.12.2026         | -                              | -                               | -                                          |
| 101     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to the AMS Nagar, Isaq Nagar, PRN Nagar, Nila Nagar, Udhayam Nagar and Left out reaches of Keezhakasakudymedu road & Vettaikaranmedu road in Karaikal District.                                                        | 1129.00                | 944.75                   | B&R, KKL                       | M/s. G.D.Builders, Puducherry                       | NABARD         | 10.02.2025           | 09.08.2025         | 40%                            | 38%                             | Provisional EOT sought for upto 31.08.2026 |
| 102     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to Madur road connecting Thennangudy, Mupaithangudy, Kottapady, Thenpidagai and Sethur Villages in Thirunallar Commune, Karaikal District.                                                                             | 573.20                 | 568.21                   | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | NABARD         | 10.02.2025           | 09.10.2025         | 90%                            | 85%                             | Provisional EOT sought for upto 31.08.2026 |
| 103     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to Thondamangalampet road, Thiruvengadapuram Melakasakudy road, Vadamattam, Mathakoviltheru, Kanchipuram Koviulpathu road, Panchachaturam road, Melaponbethy road and Kannikovil theru in Nedungadu Commune, Karaikal. | 841.00                 | 826.27                   | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | NABARD         | 10.02.2025           | 09.11.2025         | 80%                            | 60%                             | Provisional EOT sought for upto 31.08.2026 |
| 104     | Terminated     | Public Works Department | Building & Roads Karaikkal | Improvements to Nallazhandur Village road and Karukkangudy road connecting Nallambal, Valathamangalam and Sorakudy Villages in Thirunallar Commune, Karaikal.                                                                       | 756.00                 | 744.59                   | B&R, KKL                       | M/s. Shreem Infra, Mannargudy                       | NABARD         | 18.02.2025           | 17.08.2025         | 5%                             | -                               | -                                          |
| 105     | Ongoing        | Public Works Department | Building & Roads Karaikkal | <u>Sub Work:</u> Balance Work for Improvements to Nallazhandur Village road and Karukkangudy road connecting Nallambal, Valathamangalam and Sorakudy Villages in Thirunallar Commune, Karaikal.                                     |                        | 643.38                   | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | NABARD         | 23.03.2026           | 22.12.2026         | 50%                            | 14%                             | -                                          |
| 106     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to Athipadugai road and Keezhavur road in Thirunallar Commune, Karaikal.                                                                                                                                               | 770.50                 | 795.05                   | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | NABARD         | 10.02.2025           | 09.12.2025         | 60%                            | 30%                             | Provisional EOT sought for upto 31.08.2026 |
| 107     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to Polagam Nainikattalai road, Theoduponamoolai road, Manampet road, Thiruvasalkollai road, Pattinacherry road and Vadakku vanjore road in Neravy and T.R.Pattinam Commune, Karaikal.                                  | 976.00                 | 910.08                   | B&R, KKL                       | M/s.Dharani High Tech Projects Pvt,Ltd., Mannargudy | NABARD         | 22.02.2025           | 21.10.2025         | 40%                            | 33%                             | Provisional EOT sought for upto 31.08.2026 |
| 108     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to Nethaji Nagar, Subbaiyapillai Nagar, Oduthurai road, Puduthurai road including allied nagar roads and Dharmapuram road including allied roads in Karaikal.                                                          | 1114.00                | 910.12                   | B&R, KKL                       | M/s.Dharani High Tech Projects Pvt,Ltd., Mannargudy | NABARD         | 22.02.2025           | 21.10.2025         | 40%                            | 47%                             | Provisional EOT sought for upto 31.08.2026 |
| 109     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to North ring road connecting Thirunallar road and Sorakudy road at Thirunallar in Karaikal.                                                                                                                           | 375.00                 | 339.09                   | B&R, KKL                       | J.Ramesh, Puducherry                                | NABARD         | 18.02.2025           | 17.05.2025         | 95%                            | 81%                             | Provisional EOT sought for upto 31.08.2026 |
| 110     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvement to roads in Muthulakshmi Nagar, VG Nagar, Engineer's Garderen, Usain Palli Nagar, Crescent Avenue, Mullai Nagar and Lakshmi Nagar in Karaikal District.                                                                 | 978.50                 | 961.50                   | B&R, KKL                       | M/s. G.D.Builders, Puducherry                       | NABARD         | 23.03.2026           | 22.03.2027         |                                |                                 |                                            |
| 111     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvement to roads in A.M. Nagar & Extension. Ganesh Nagar, EB Nagar, Arun Sankar Nagar, Arief Maricar Nagar and Saraa Ummal Nagar in Karaikal District.                                                                          | 861.00                 | 846.00                   | B&R, KKL                       | M/s. G.D.Builders, Puducherry                       | NABARD         | 21.03.2026           | 20.02.2027         |                                |                                 |                                            |
| 112     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Construction of 30 Bedded Integrated AYUSH Hospital at Karaikal under the Centrally Sponsored Scheme of National AYUSH Mission (NAM).                                                                                               | 1050.00                | 855.86                   | Health                         | M/s. Marimuthu Gounder & Co, Trichy                 | CSS - NAM      | 30.08.2025           | 29.11.2026         | 22%                            | 21%                             |                                            |
| 113     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Construction of building for accommodating 50 bedded Critical Care Block at Government General Hospital, Karaikal.                                                                                                                  | 2375.00                | 1324.57                  | Health                         | M/s. Marimuthu Gounder & Co, Trichy                 | CSS - PM-ABHIM | 08.11.2025           | 07.02.2027         | 20%                            | 13%                             | -                                          |
| 114     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to the all internal roads in Thalatheru, KMG Nagar, RP Nagar, GN Nagar, Kalliamman Kovil Theru and Valliammai Nagar at Thalatheru in Karaikal.                                                                         | 1706.00                | 1476.25                  | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | SASCI          | 22.12.2025           | 21.03.2027         | 40%                            | -                               | -                                          |
| 115     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to the roads in Ammaiya nagar and Extension, Shanthi Nagar, Aravinthar Nagar, Annai Indra Nagar, Fathima Nagar at Keezhakasakudy in Karaikal District                                                                  | 1115.00                | 964.11                   | B&R, KKL                       | M/s. CSK Developers, Mayiladuthurai                 | SASCI          | 22.12.2025           | 21-12.2026         | 45%                            | 8%                              | -                                          |
| 116     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Providing 400m synthetic Athletic Track 8 lane including allied works at Karaikal District stadium Ground, Keezhaveli, Karaikal                                                                                                     | 950.00                 | 938.28                   | B&R, KKL                       | M/s. Advanced Sports Technologies LLP, New Delhi    | SASCI          | 01.01.2026           | 31.10.2026         | 15%                            | -                               | -                                          |
| 117     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to roads and reconstruction of drains in Nehru nagar and Naachiyar Nagar in Karaikal District                                                                                                                          | 946.00                 | 728.95                   | B&R, KKL                       | M/s. PMK Constructions, Nagapattinam                | SASCI          | 09.03.2026           | 08.02.2027         | 10%                            | -                               | -                                          |
| 118     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Improvements to the internal streets of T.R.Pattinam Commune in Karaikal District                                                                                                                                                   | 920.00                 | 748.39                   | B&R, KKL                       | M/s. G.D.Builders, Puducherry                       | SASCI          | 19.02.2026           | 18.02.2027         | 25%                            | 21%                             | -                                          |
| 119     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Construction of Multipurpose Mini Indoor hall at Avvaiyar Govt.College for women, Karaikal                                                                                                                                          | 304.00                 | 249.89                   | Higher and Technical Education | M/s. Prem constructions,Karaikal                    | SASCI          | 22.02.2026           | 21.08.2026         | 30%                            | 10%                             | -                                          |
| 120     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Construction of three storied building for OPD Block at Community Health Centre, Thenoor, Thirunallar Commune, Karaikal                                                                                                             | 1395.00                | 816.00                   | Health                         | M/s. S.R. Constructions, Namakkal                   | SASCI          | 23.03.2026           | 22.06.2027         | 20%                            | 20%                             | -                                          |
| 121     | Ongoing        | Public Works Department | Building & Roads Karaikkal | Construction of Adi-Dravidar Welfare Hostel building at Karaikovilpathu in Karaikal                                                                                                                                                 | 773.00                 | 773.00                   | Adi-Dravidar Welfare           | M/s. A.Saravananan, Puduchery                       | SASCI          | 16.03.2026           | 15.06.2027         | 5%                             | -                               | -                                          |

| Sl. No. | Project Status | Department              | Division                                     | Name of work & location                                                                                                                                                                                                                                                                                                                                                                                                                                             | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner                  | Contractor                                                  | Funding Agency | Date of Commencement | Date of Completion | Physical Progress of work in % | Financial Progress of work in % | EOT Status                          |
|---------|----------------|-------------------------|----------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|--------------------------------|-------------------------------------------------------------|----------------|----------------------|--------------------|--------------------------------|---------------------------------|-------------------------------------|
| 122     | Ongoing        | Public Works Department | Building & Roads Karaikal                    | Development of Smart and Integrated Fishing Harbour at Karaikal, Puducherry<br>Sub work: (A) Infrastructure facilities.                                                                                                                                                                                                                                                                                                                                             | 7060.32                | 7412.63                  | Fisheries                      | M/s.EMJAY Constructions, Chennai                            | CSS -PMMSY     | 16.10.2025           | 15.04.2027         | --                             | --                              | --                                  |
| 123     | Ongoing        | Public Works Department | Irrigation & Public Health Division Karaikal | Design, Installation, Erection & Commissioning of Sewage Treatment Plant (STP) of 11 MLD capacity at Puduthurai in Dharmapuram Revenue Village, Karaikal and Construction of Collection Wells and Pumping Mains along the river bund to trap the used water flowing into the Arasalar river including Operation & Maintenance for 5 (Five) Years beyond Defect Liability Period of 02 (Two) Year in Karaikal on EPC mode of contract.                               | --                     | 4308.68                  | I&PH, KKL                      | M/s. Jayanti super Construction Pvt. Ltd., Gujarat          | AMRUT 2.0      | 15.07.2023           | 14.07.2024         | 100%                           | 50%                             | --                                  |
| 124     | Ongoing        | Public Works Department | Irrigation & Public Health Division Karaikal | Development of Pilgrim Facilities & Tourist Attractions at Sri Dharbaranyeswarar Temple Thirunallar, Karaikal under PRASAD Scheme of Ministry of Tourism, Government of India.                                                                                                                                                                                                                                                                                      | 2594.3                 | 2594.44                  | Tourism                        | M/s.RSK Construction and Projects, Coimbatore               | PRASAD         | 15.02.2026           | 14.05.2027         | 20%                            | --                              | --                                  |
| 125     | Ongoing        | Public Works Department | Irrigation & Public Health Division Karaikal | Strengthening the Right Bank of Nandalar and forming link road from Andoor to Kazhugumedu connecting Thondamangalam and Konnakaveli village in Karaikal (NABARD)                                                                                                                                                                                                                                                                                                    | 600.15                 | 594.15                   | I&PH, KKL                      | M/s. G.D.Builders, Puducherry                               | NABARD         | 07.03.2025           | 06.10.2025         | 50%                            | 20%                             | Provisional EOT sought for 31.08.26 |
| 126     | Ongoing        | Public Works Department | Irrigation & Public Health Division Karaikal | Standardization and improvements to Karaikal channel from FCI road near Jipmer campus to Kamarajar salai at Karaikal                                                                                                                                                                                                                                                                                                                                                | 854.45                 | 845.9                    | I&PH, KKL                      | M/s. G.D.Builders, Puducherry                               | NHB            | 13.03.2026           | 12.03.2027         | 10%                            | 5%                              | --                                  |
| 127     | Ongoing        | Public Works Department | Irrigation & Public Health Division Karaikal | Construction of 1.50 Lakh litres capacity OHT, 1.00 Lakh litres capacity sump, pump house, compound wall, pumping main, distribution system, road restoration, Genset and Motor pump set at Pattinacherri village in Thirunalairayanpattinam commune under Negotiated Loan (NABARD)                                                                                                                                                                                 | 352.21                 | 462.21                   | I&PH, KKL                      | M/s.A.T. Engineering construction, Thanajavur               | NABARD         | 18.05.2025           | 17.11.2025         | 100%                           | 75%                             | --                                  |
| 128     | Ongoing        | Public Works Department | Mahe Division                                | Balance work for Construction of Government General hospital New Block Mahe                                                                                                                                                                                                                                                                                                                                                                                         | 753.00                 | 422.93                   | Health Department              | G.Thiyagarajan, Puducherry                                  | SASCI          | 13.3.2026            | --                 | 35%                            | 33%                             | NA                                  |
| 129     | Ongoing        | Public Works Department | Mahe Division                                | Balance work of Development of River side walkway at Mahe (Phase II)                                                                                                                                                                                                                                                                                                                                                                                                | 425.00                 | 440.00                   | Tourism                        | A.A. Baiju, Kerala                                          | SASCI          | 13.3.2026            | --                 | 45%                            | 20%                             | EOT granted upto 31.07.2026         |
| 130     | Ongoing        | Public Works Department | Mahe Division                                | Construction of new four storied Hospital building at Community Health Centre Palloor, Mahe (Phase-I)                                                                                                                                                                                                                                                                                                                                                               | 2057.00                | 1275.07                  | Health Department              | M/s. Annai Engineering Industries                           | PM-ABHIM       | 05.01.2026           | 04.06.2027         | 30%                            | 10%                             | NA                                  |
| 131     | Ongoing        | Public Works Department | Mahe Division                                | Strengthening and improvements to 9 Nos. of internal roads in Mahe                                                                                                                                                                                                                                                                                                                                                                                                  | 496.00                 | 487.00                   | PWD, MAHE                      | A Saravanan, Puducherry                                     | NABARD         | 08.03.2025           | 07.09.2025         | 70%                            | 68%                             | EOT Grant upto 30.06.2026           |
| 132     | Ongoing        | Public Works Department | Mahe Division                                | Setting up of Sewerage treatment Plant (STP) of 0.50 MLD at Mahe.                                                                                                                                                                                                                                                                                                                                                                                                   | 478.00                 | 501.00                   | PWD, MAHE                      | Aquachen Enviro Engineer Maharashtra                        | SBM            | 02.09.2025           | 03.09.2026         | -                              | -                               | NA                                  |
| 133     | Ongoing        | Public Works Department | Yanam Division                               | Construction of Govt Engineering College Yanam UT of Puducherry under the Centrally Sponsored Scheme (RUSA 2.0)                                                                                                                                                                                                                                                                                                                                                     | 2449.00                | 2262.00                  | Higher & Technical Education   | M/s. Ch. Veeraraghavulu Construction Pvt Ltd, Visakhapatnam | CSS - RUSA     | 04.09.2020           | 26.12.2025         | 95%                            |                                 |                                     |
| 134     | Ongoing        | Public Works Department | Yanam Division                               | Design, Installation, Erection and Commissioning of 5.00 MLD Water Treatment Plant (WTP) with ancillary works at 55 acres land at Yanam including Defect Liability Period of 02 (Two) Years of EPC Mode of Contract.                                                                                                                                                                                                                                                | 760.00                 | 878.00                   | Public Works Department, Yanam | M/s. Sri. V.B. Constructions, Kakinada                      | AMRUT 2.0      | 15.06.2025           | 31.03.2026         | 70%                            | 71%                             | 2nd EOT granted upto 30.06.2026     |
| 135     | Ongoing        | Public Works Department | Yanam Division                               | Improvements to the road from Kanakalapeta state border to beach road junction near French flag mast connecting NH-216 in Yanam, UT of Puducherry.                                                                                                                                                                                                                                                                                                                  | 1000.00                | 1000.00                  | PWD                            | -                                                           | SASCI          | 12.03.2026           | 11.03.2027         | 5%                             | -                               | -                                   |
| 136     | Ongoing        | Public Works Department | Yanam Division                               | Design, Supply, Construction, Installation & Commissioning of Sewage Treatment Plant (STP) of 6 MLD Capacity based on SBR Technology at Mettaeru in Yanam including Construction of 1 No. of terminal pumping station of 6 MLD capacity and allied works including site development, Construction of retaining wall and compound wall including operation and maintenance for 5 (Five) Years beyond Defect Liability Period of 02 (Two) Years at Yanam on EPC mode. | 3162.29                | 3476.16                  | PWD                            | -                                                           | SBM U (2.0)    | 30.12.2025           | 29.09.2026         | 5%                             |                                 | NA                                  |
| 137     | Ongoing        | LAD                     | Oulgaret Municipality                        | Revitalization of Aayikulan at Muthirpalayam, Puducherry                                                                                                                                                                                                                                                                                                                                                                                                            | 585.00                 | 376.11                   | LAD                            | K.Pannerselvam                                              | SASCI          | 07.03.2026           | 06.11.2026         | 35%                            |                                 |                                     |
| 138     | Ongoing        | LAD                     | Oulgaret Municipality                        | Rejuvenation of Nedunkulam Pond located at the eastern side of ECR adjacent to the fire Service station, Peria Kalapet, Puducherry                                                                                                                                                                                                                                                                                                                                  | 530.00                 | 437.89                   | LAD                            | S.Sankar                                                    | SASCI          | 14.03.2026           | 13.02.2026         | 5%                             |                                 |                                     |
| 139     | Ongoing        | LAD                     | Oulgaret Municipality                        | Development of Ground at Pudupet and RajvGandhi Children Park at Airport Road                                                                                                                                                                                                                                                                                                                                                                                       | 635.00                 | 540.30                   | LAD                            | S.Sankar                                                    | SASCI          | 07.03.2026           | 06.10.2026         | -                              |                                 |                                     |
| 140     | Ongoing        | LAD                     | Oulgaret Municipality                        | Construction of mini indoor stadium in the playfield of Government Girls Higher Secondary School, Kadhirkamam, Puducherry (Phase II)                                                                                                                                                                                                                                                                                                                                | 688.44                 | 232.13                   | School Education Department    | M/S. Annai Engineering Industries                           | SASCI          | 07.03.2026           | 06.03.2027         | 25%                            | 17%                             |                                     |

| Sl. No. | Project Status | Department             | Division                 | Name of work & location                                                                                                                                                                                                  | Est. Cost in lakhs Rs. | Tender Cost in lakhs Rs. | Project Owner            | Contractor                                                                                               | Funding Agency     | Date of Commencement     | Date of Completion | Physical Progress of work in %                                                          | Financial Progress of work in % | EOT Status              |
|---------|----------------|------------------------|--------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|--------------------------|--------------------------|----------------------------------------------------------------------------------------------------------|--------------------|--------------------------|--------------------|-----------------------------------------------------------------------------------------|---------------------------------|-------------------------|
| 141     | Ongoing        | LAD                    | Pondicherry Municipality | Modernization of food street at Beach near Gandhi Thidal Puducherry.                                                                                                                                                     | 617.00                 | 499.99                   | Pondicherry Municipality | M/s. Murali& Bros,                                                                                       | SASCI              | 08.03.2026               | 07.03.2027         | 10%                                                                                     | 5%                              | --                      |
| 142     | Ongoing        | LAD                    | Pondicherry Municipality | Development of White Town in Puducherry under the Challenge Based Destination Development Scheme of Govt. of India. Sub work_ Civil work components in the development of White Town, Puducherry.                        | 616.48                 | 610.01                   | Pondicherry Municipality | V. Bhashkaran                                                                                            | CS- CBDD           | 14.03.2026               | 13.12.2026         | 10%                                                                                     | 3%                              | --                      |
| 143     | Ongoing        | LAD                    | Pondicherry Municipality | Development of White Town in Puducherry under the Challenge Based Destination Development (CBDD), Scheme of Govt. of India. Name of Sub work: Electrical 'work components in the development of White Town, Puducherry.  | 638.9                  |                          | Pondicherry Municipality |                                                                                                          | CS- CBDD           |                          |                    |                                                                                         |                                 | --                      |
| 144     | Ongoing        | Electricity Department | Electricity Department   | Installation of 4.07 lakh Smart meters in UT of Puducherry under RDSS scheme.                                                                                                                                            | 25016.00               | 38359.00                 | EB                       | M/s. Apraava Energy Private Limited , Mumbai                                                             | RDSS (PFC)         | 03.09.2025               | 03.12.2027         | 32.70%                                                                                  | 0.61%                           |                         |
| 145     | Ongoing        | Electricity Department | Electricity Department   | Loss Reduction works under Revamped Distribution Sector Scheme (RDSS) project                                                                                                                                            | 8314.00                | 10653.80                 | EB                       | Pack-1&3 : Shilpa Electrical Infra Tech India Pvt Ltd, Hyderabad. Pack-2: Manipal Energy & Infratech Ltd | RDSS (PFC)         | 14.08.2024<br>28.11.2024 | 30.11.2025         | Around 85% of materials/ equipments received so far and 20% of erection work completed. | 44%                             | Granted upto 31.07.2026 |
| 146     | Ongoing        | Electricity Department | Electricity Department   | Laying of 110 kV UG Cable form V. Nagar 110/11kV SS to JIPMER GIS                                                                                                                                                        | 2164.00                | 4210.37                  | EB                       | Power Grid Corporation of India Limited                                                                  | SASCI              | 03.02.2023               | 31.05.2024         | 90%                                                                                     | 97%                             | 30.09.2026              |
| 147     | Ongoing        | Electricity Department | Electricity Department   | Augmentation of Korkadu SS,Thethampakkam SS and Kalapet SS.                                                                                                                                                              | 1590.00                | 1805.00                  | EB                       | Power Grid Corporation of India Limited                                                                  | SASCI              | 31.03.2023               | 01.01.2025         | 60%                                                                                     | 84%                             |                         |
| 148     | Ongoing        | AD Welfare             | AD Welfare               | Construction of Government Girls Hostel (G+1) at Karayamputhur in Nettapakkam Constituency Puducherry under Centrally Sponsored Scheme of Pradhan Mantri Anusuchit Jaati Abhyuday Yojana (PM - AJAY).                    | 571.00                 | 537.00                   | Adi-Dravidar Welfare     | Thiru. S. Saravanan, Puducherry                                                                          | CSS - PM-AJAY      | 31.07.2023               | 30.07.2024         | 45%                                                                                     | 37%                             | 3rd EOT / 30-06-2026    |
| 149     | Tender         | Labour                 | Labour                   | Construction of two additional blocks (G+2 strcture) at Govt ITI (Women)                                                                                                                                                 | 300.42                 |                          |                          |                                                                                                          | SASCI              |                          |                    |                                                                                         |                                 |                         |
| 150     | Ongoing        | Health Department      | Health Department        | Construction of 50 bedded Critical Care Block in IGMCRI, Kathirkamam, Puducherry.                                                                                                                                        | 1528.00                | 1415.00                  | IGMCRI                   | M/s. Sri Ezhumalaiyan Construction, Tamil Nadu                                                           | CSS - PM-ABHIM     | 14.08.2025               | 13.06.2026         | 40%                                                                                     | 30%                             | -                       |
| 151     | Tender         | Health Department      | Health Department        | Upgradation of Infrastructure facilities in MGPGIDS, Puducherry.                                                                                                                                                         | 1421.25                | 0.00                     | Health Department        | Gem Bids yet to be Finalized                                                                             | SIDBI              |                          |                    |                                                                                         |                                 | -                       |
| 152     | Ongoing        | Transport Department   | Transport Department     | Procurement, Operation and Maintenance of 15 numbers of Non-Air Conditioned and 10 numbers of Air Conditioned Fully Built 9mt. Electric Buses and allied Electrical & Civil Infrastructure on Gross Cost Contract basis. | 2300.00                | 2300.00                  | Transport Dept.          | M/s. Evey Trans Private Limited, Hyderabad                                                               | PSCDL (Smart City) | 01.10.2025               | 01.10.2037         |                                                                                         |                                 |                         |