On Going Projects - 17th Lok Sabha

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
					Amount (Lakhs)	Date						
1	Yanam	2021-22	Yanam Municipality	Construction of a Cremation Shelter to Savithri Nagar Village, Yanam.	10.00	07-Dec-21	K. Nookaraju	24-Jul-22	24-Jan-23	100	50	Work Completed, Final bill under preparation
2	Karaikal	2022-23	Kottucherry CP	Providing Cement Concrete road to South lane in front of Primary School in Kottucherrymedu in Kottucherry Commune, Karaikal.	5.00	05-Oct-23	J. Pradeev Raj	17-Apr-24	16-Jul-24	100		Work Completed . Final bill under preparation
3	Karaikal	2022-23	Nearvy CP	Providing Road facility to the Saraswathy Nagar branching from Manampet road at Vizhidhiyur, Neravy Commune, Karaikal	7.50	30-Mar-23	M. Arumugam	23-Nov-24	22-Apr-25			Work not started, Memo issued to Contractor on 18/05/2026
4	Puducherry	2022-23	Mannadipet CP	Construction of Anganwadi Building at Thirubuvanai Village, Puducherry.	13.97	16-Feb-23	M/s. AGP construction	13-Oct-23	12-Mar-24	100	50	Work Completed
5	Puducherry	2023-24	Bahour CP	Construction of Anganwadi Centre at Pudhu Nagar, Kuruvinatham East, Bahour Commune, Puducherry.	15.00	02-Jan-26	C. Kothandaraman	25-Mar-24	24-Sep-24	99	65.46	Work in Progress, 1st part bill settled on 22.01.2026
6	Puducherry	2023-24	Pondicherry Municipality	Construction of First Floor at existing community hall at Fransuathottam, Uppalam Constituency, Puducherry	23.00	10-Feb-25						Additional amount requested to Hon'ble M.P
7	Puducherry	2023-24	Bahour CP	Construction of Library building at Bahourpet, Bahour CP, Puducherry	15.00	13-Jan-26	Nagarajan. R	29-Mar-25	28-Sep-25	80	62.66	Work in Progress, 1st part bill settled on 30.01.2026
8	Puducherry	2023-24	PWD, National Highways Division	Construction of Bus Shelter at Marapalam in Pondicherry - Cuddalore Road in Mudaliarpet Constituency, Puducherry.	10.00	11-Dec-25	Thiru. V. Panneerselvam	30-Jan-26	29-Jun-26	75	-	Work in Progress
9	Puducherry	2023-24	Pondicherry Municipality	Providing safety grill, walking track around the pond and lighting arrangements at Vambakeerapalayam Theppakulam in Uppalam Constituency, Puducherry.	15.00	27-09-2024	Thiru J. Ilangovan	14-Mar-26	13-Jul-26	50	-	Work in Progress
10	Puducherry	2023-24	PWD-B&R (North)	Provision of two numbers of 9.0 mts Mini High Mast lighting arrangements with LED fittings one at Chettipet Pillaiyar Koil main road junction and another at Chettipet Colony Mariamman Koil junction in Mannadipet commune, Puducherry.	3.00	05-Nov-25	M/s. Chandiran Electricals	03-Mar-26	02-Apr-26	100	-	Work Completed, Final bill sent to DRDA

On Going Projects - 18th Lok Sabha

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
					Amount (Lakhs)	Date						
1	Puducherry	2024-25	Ariyankuppam CP	Providing WBM road facilities from Nagooranthottam to Sri Pichavaram swamy temple at Veerampattinam village in Ariankuppam Commune Panchayat, Puducherry.	15.00	24-Jul-25	G. Anbarasan	29-Nov-25	28-Mar-26	100	100	Work Completed Final Bill Under Preparation
2	Puducherry	2024-25	Nettapakkam CP	Construction of Library building in the existing dilapidated Anganwadi building at Eripakkam Oldpet, Nettapakkam Commune, Puducherry.	19.85	20-Nov-25						Tender under 3rd Call
3	Puducherry	2024-25	Manadipet CP	Improvements to the internal roads at Easwaran Nagar, Vinayagampet, Mannadipet Commune, Puducherry.	16.00	10-Oct-25	P.Santhoshkumar	28-Feb-26	27-May-26	10	0	Work in progress, EOT under process
4	Puducherry	2024-25	Pondicherry Muncipality	Improvements to the road and drainage facilities at Ilango street, Karpagam street, Amirtham street, Bharathiar street- 2nd street at Jayamurthiraja Nagar extension, Pondicherry Municipality, Puducherry.	29.80	18-Jul-25	A Ganesan	14-Mar-26	13-Sep-26	100	0	Work completed, Bill under preparartion
5	Puducherry	2024-25	Pondicherry Muncipality	Demolition of existing Anganwadi building and construction of new Anganwadi building at Ambedkar Nagar, Attupatti, Uppalam Constituency, Puducherry.	21.70	29-May-26						Single tender, awaiting for EE aproval
6	Karaikal	2024-25	Karaikal Municipality	Formation of road at First main road and second main road in Mass Nagar Extension, Karaikal South Constituency, Karaikal.	22.93	24-Jul-25						Work in Progress
7	Mahe	2024-25	Mahe Muncipality	Formation of road near Pandivayal and Improvements to the branch roads, Pandakkal, Mahe, Puducherry.	30.00	24-Jul-25	T.A. Shinoj	08-Oct-25		80		80% of work completed, 1st & Part Released
8	Karaikal	2024-25	PWD - B&R (Karaikal)	Construction of Indoor stadium at RS No.7/10 in Vizhithiyur Main Road, Vizhithiyur, Neravy Commune Panchayat, Karaikal.	0.00							Allotment stage
9	Karaikal	2024-25	PWD - B&R (Karaikal)	Construction of additional classroom in the first floor at Hussainiya School, at Neravy TR Pattinam, Karaikal, Puducherry.	0.00							Expenditure sanction under process
10	Mahe	2024-25	Mahe Muncipality	Improvements to the Chundatharammal Road, Namath Road and branch roads, Palloor, Mahe, Puducherry.	20.00	31-Jul-25						Expenditure sanction issued. Work held up due to rain
11	Puducherry	2024-25	Bahour CP	Construction of Anganwadi building at Melparikalpattu village in Bahour Commune Puducherry	19.66	26-Dec-25	A Pachiyappan	24-Mar-26	23-Aug-26			Work started Brick work completed upto roof beam level.
12	Karaikal	2025-26	Thirunallur CP	Improvements to the Periya Pallivasal theru at Nallambal in Thirunallar constituency, Karaikal	23.35	21-Nov-25	L.Rajeshwaran & Co					Work Completed on 03.07.2026. Bill Under preparation.
13	Puducherry	2025-26	Nettapakkam CP	Providing Cement Concrete Road to the Mariamman Koil Street in Nettapakkam Village, Nettapakkam Commune , Puducherry	28.06	20-Feb-26	Muthu	27-Jul-26	26-Oct-26	10		Work in progress, L-Drain construction work on progress.
14	Puducherry	2025-26	PWD, B&R (South)	Construction of Bus shelter at Abishegapakkam (2 Nos) opposite to Dr. B.R. Ambedkar Statue and near Primary Health Centre in Ariyankuppam Commune, Puducherry	20.50	03-Mar-26						1st call of tender has no response. 2nd Call made
15	Puducherry	2025-26	Principal, MNGP	Purchase of Furniture for students class room and Laboratory at Motilal Nehru Government Polytechnic college, Lawspet, Puducherry through Kendriya Bhandar (Central Government Employees Co-operative Society(LTD), Puducherry								Purchase committee meeting conducted on 24-12-2025
16	Yanam	2025-26	PWD, Yanam	Construction of Anganwadi Building at Savithri Nagar, Yanam								Estimate yet to be submitted
17	Puducherry	2025-26	Bahour CP	Construction of Anganwadi building at Madhikrishnapuram village in Bahour constituency, Puducherry	22.49	08-Jun-26	D Dinakaran	06-Aug-26	05-Jan-27			Work order issued, Work yet to start
18	Puducherry	2025-26	Manadipet CP	Construction of Thrashing floor at Thirubuvanai village, Mannadipet Commune, Puducherry.								Estimate yet to be submitted
19	Puducherry	2025-26	PWD, B&R (South)	Construction of Thrasing floor at Sadakulam, Nathamedu village, in Embalam Contituency, Puducherry.								Estimate yet to be submitted
20	Puducherry	2025-26	Bahour CP	Contruction of covered cultural stage with room on either side of the stage alongwith allied development of site at Manapet Village, Bahour Contituency, Puducherry.								Estimate yet to be submitted
21	Puducherry	2025-26	Oulgaret Muncipality	Construction of cultural stage at Periyakalapet (Kuppam) in Municipality, Kalapet constituency, Puducherry	30.00	05-Nov-25	M Balaraman	02-Mar-26	01-Sep-26	40	0	Work in Progress. Reached roof beam level.
22	Puducherry	2025-26	Oulgaret Muncipality	Improvements and facelift to the Rajiv Gandhi childrens park at Lawspet, Puducherry	20.00	30-Dec-25	M Senthil Kumar	03-Mar-26	02-Jun-26	100	0	Work Completed. Bill settled
23	Puducherry	2025-26	Electricity Department, Puducherry	Purchase of LED Street light fittings (120 watts and 30 watts) for the use of department in various constituencies in the U.T of Puducherry	74.99	03-Mar-26	M/s. Leo Forse LED Lights	15-Jul-26	14-Sep-26			Supply order issued on 15.07.2026
24	Puducherry	2025-26	Villianur CP	Providing Drainage facilities to the main road at Ariyapalayam in Mangalam constituency, Villianur Commune , Puducherry	10.00	21-Nov-25	D Prashanth	09-Feb-26	08-May-26			Work yet to start. Memo issued.

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
25	Puducherry	2025-26	Villianur CP	Providing drainage facilities to the internal streets of Ashok Nagar at Ariyapaliyam in Mangalam constituency, Villianur Commune, Puducherry	20.00	13-Jan-26	Jayakumar	09-Feb-26	08-May-26	100	0	Work Completed. Bill under preparation.
26	Karaikal	2025-26	Kottuchery CP	Construction of Cultural stage at Kalikuppam in Kottucherry Commune, Karaikal								Estimate yet to be submitted
27	Karaikal	2025-26	Principal Navodhaya School, Karaikal	Purchase of six/seven seater multi utility Passenger vehicle for the use of PM Shri school Jawahar Navodaya Vidyalaya , KKL	10.87	13-Mar-26						Expenditure sanction issued
28	Karaikal	2025-26	Karaikal Municipality	Providing Road facilities to the internal roads at Co-operative Nagar, Keezhakudy, Karaikal	49.67	26-Dec-25						Work in Progress
29	Puducherry	2025-26	PHD Puducherry	Purchase of two numbers of Force trax crusier road Ambulance (Non AC) for transport of patients of Public health center, UT of Puducherry	25.31	27-Feb-26						Expenditure sanction issued
30	Karaikal	2025-26	IRR & PHD Karaikal	Improvement to the Inspection track in the LB of Kuthirakutti channel from Nallathur regulator to Kamuthakudy culvert at Nallathur Village in Nedungadu commune, Karaikal								Estimate yet to be submitted
31	Puducherry	2025-26	PHD Puducherry	Providing and installing RO unit at ThethampakkamVillage Mannadipet constituency, Puducherry								Estimate yet to be submitted
32	Puducherry	2025-26	PHD Puducherry	Providing and installing RO unit at Gundu Salai Road, Booimanpet Kadirkamam Constituency, Puducherry								Estimate yet to be submitted
33	Karaikal	2025-26	GH, Karaikal	Purchase of one numbers of Force trax crusier road Ambulance (Non AC) for transport of patients of GH, Karaikal								Purchase committee meeting to be convened
34	Puducherry	2025-26	Oulgaret Muncipality	Black Topping the third cross street at Thirumudi Seduraman Nagar in Kamaraj Nagar constituency, Puducherry	3.25	20-Feb-26	B. Jegadish	31-Aug-26	30-Nov-26	90		BT work completed, Street name board & stone plaque work pending.
35	Puducherry	2025-26	Oulgaret Muncipality	Providing formation and WBM Grade-I to the 3rd cross street of Venkateswara Nagar in Oulgaret constituency (Phase-I), Puducherry								Proposal to be sent to DRDA
36	Puducherry	2025-26	Oulgaret Muncipality	Improvements to the 8th cross at Krishna Nagar in Kamaraj Nagar constituency, Puducherry	18.32		B. Jegadish	20-Aug-26	19-Feb-27			Work in progress
37	Puducherry	2025-26	Pondicherry Muncipality	Providing road and drainage facilities to the Kamalam Nagar at Murungapakkam in Ariyankuppam constituency, Puducherry								Work order yet to be issued
38	Puducherry	2025-26	Bahour CP	Construction of library building at Narambai village in Bahour commune Embalam constituency Puducherry								Estimate yet to be submitted
39	Puducherry	2025-26	SBD-2	Construction of library building at Government primary school at Mandaveli Maducarai in Nettapakkam constituency Puducherry								Estimate yet to be submitted
40	Puducherry	2025-26	PWD, B&R (North)	Providing and installing of two nos of 9.0 mts mini high mast lightining arrangements with LED fittings at Mandavali near Pilaiyar Kovil junction and Amman Koil juntion in Chettipet village, Manadipet constituency.	3.00	05-Nov-25	M/s. Chandiran Electricals	03-Mar-26	02-Apr-26	100	0	Work Completed, Final Bill Sent to DRDA
41	Puducherry	2025-26	PWD, B&R (Central)	Providing and installing of two nos of 9.0 mts mini high mast lightining arrangements with LED fittings at following junction 1.) Mettu Theru Junction 2.) Gundu Salai Road Mariaman Koil Street junction 3.) Pudu Theru Jhansi Nagar junction in Kadirkamam constituency, Puducherry.								Estimate yet to be submitted
42	Puducherry	2025-26	PWD, B&R (Central)	Providing and installing 9.0 mts mini high mast light arrangements with LED fittings at Sri Puthalai Mariamman Koil Junction, Pudupet in Thattanchavaady constituency								Estimate yet to be submitted
43	Puducherry	2025-26	Ariyankuppam CP	Construction of net mending shed at the southern side of seashore of Veerampattinam Vllage, Puducherry	25.00	27-Jul-26						Expenditure sanction issued.
44	Puducherry	2025-26	Electricity Dept, Puducherry	Providing and installing Mini high mast light near Dr. Amdedkar statue at Mannadipet Periyapet, Puducherry								Reminder letter send to AE (Electrical) on 07.05.2026. Estimate under preparation.
45	Karaikal	2025-26	GH, Karaikal	Providing retaining wall , walking track around the pond and lighting arrangements at Mariaman Koil theppakulam at Varchikudy Poovam Village in Nedungadu constituency, Puducherry								Estimate yet to be submitted

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
46	Puducherry	2025-26	Education Department	Purchase of Tamil translation of book Glimpse of World History written by Pandit J.Nehru Ulaga Sarithiram translated by Thiru. O.V. Alagesan and published Pooram Pathipagam for libraries of all schools and Public libraries as knowledge Development Programme.								Estimate yet to be submitted
47	Puducherry	2025-26	Oulgaret Muncipality	Providing road and drainage facilities to the 12th cross, I street 2nd Link road and extension at Krishna Nagar in Kamaraj Nagar constituency.								Allotment letter received on 27.02.2026. Administrative approval received from LAD on 01.06.2026. 2nd Call tender
48	Puducherry	2025-26	Oulgaret Muncipality	Improvements to Thiruvalluvar street, Thiruvengadam Street, Kumaran street and Puduvai Sivam Street at Kamaraj Nagar in Kamaraj Nagar constituency, Puducherry								Allotment letter received on 03.03.2026. The Estimate Cost exist the amount originally allot under MPLADS. Revised administrative approved requested from the DRDA vide letter no 31-88-AE-IV/JE(6) /OM/2025-26, dated on 17.04.2026
49	Karaikal	2025-26	Thirunallur CP	Formation of new approach to the Agaraharam Burial ground and construction of Culvert across commune canal at Ambagarthur in Thirunallur commune, Karaikal.	31.00							Project not in indicative list. Estimate yet to be submitted
50	Puducherry	2025-26	PWD, B&R (North)	Providing lighting Arragements and street lights inside Bharathiyar Pakalaikoodam campus, Puducherry								Estimate submitted to DRDA on 28.08.2026 for obtaining expenditure sanction.
51	Puducherry	2025-26	Oulgaret Muncipality	Providing road and drainage facilities at Anandam Nagar, Muthupillaipaliyam in Oulgaret constituency, Puducherry.								Work Completed. Bill sent to DRDA
52	Puducherry	2025-26	PWD, B&R (North)	Providing and Installating Mini High Mast light nera Dr. Ambedkar Statue at Mannadipet Periyapet, Puducherry.	2.1							Work order issued
53	Puducherry	2026-27	Nettapakkam CP	Improvements to the Cremation yard at Karayamputhur village in Nettapakkam Constituency, Puducherry.								Estimate yet to be submitted
54	Puducherry	2026-27	Oulgaret Muncipality	Improvements to the 12th street, D-Cross extension at Krishna Nagar in Kamaraj Nagar Constituency, Puducherry.	7.00							Expenditure Sanction issued
55	Puducherry	2026-27	Villianur CP	Providing Cement Concrete pavement to the Semmal Nagar at Gopalankadai in Oussudu Constituency, Puducherry								Estimate yet to be submitted
56	Puducherry	2026-27	Oulgaret Muncipality	Forming and Providing WBM to the 2nd Cross street extension connecting Datchinamoorthy Nagar main road via Raman street in Kadirkamam Constituency.								Proposal sent to DRDA on 09.09.2026
57	Puducherry	2026-27	Villianur CP	Providing Cement Concrete pavement to the Amma Nagar at Gopalankadai in Oussudu Constituency, Puducherry								Estimate yet to be submitted
58	Puducherry	2026-27	Oulgaret Muncipality	Improvements to the link road from ECR to 12th Street – I Cross extension at Krishna nagar in Kamaraj Nagar constituency, Puducherry.								Proposal sent to DRDA on 04.09.2026
59	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to Governement Hr. Sec. School, Kaliyampoondi, Uthiramerur block, Kanchipuram Dist. - (40 Sets)								Estimate yet to be submitted
60	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to Governement High School, Nallur, Kundrathur block, Kanchipuram Dist. -600069 (40 Sets)								Estimate yet to be submitted
61	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to Governement Hr.Sec. School, Avalur, Kanchipuram block, Kanchipuram Dist -(20 Sets)								Estimate yet to be submitted
62	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to Governement Hr.Sec. School, Maduramangalam, Sriperumbudur block, Kanchipuram Dist-(40 Sets)								Estimate yet to be submitted
63	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to CMS Governement Hr.Sec. School Kanchipuram, Kanchipuram block, Kanchipuram Dist-(40 Sets)								Estimate yet to be submitted

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
64	Tamil Nadu	2026-27	The Chief Educational Officer, Kanchipuram	Supply of School Desk and Bench to Governement Hr. Sec. School, Paranthur, Walajabad block, Kanchipuram District - (20 Sets)								Estimate yet to be submitted
65	Puducherry	2026-27	PWD, SBD-2	Construction of Indoor Sports Facility with Tuff/Profile sheet roofing over the existing Volleyball Mud Court at Kanniamigu Quaide Milleth Government Higher Secondary School, Sulthanpet, Puducherry.								Estimate yet to be submitted
66	Puducherry	2026-27	Oulgaret Muncipality	Construction of Community Toilet Block at Arumparthapurampet in Oulgaret Constituency, Puducherry								Estimate yet to be submitted

On Going Projects - Rajya Sabha

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress (%)	Financial Progress (%)	Status / Remarks
					Amount (Lakhs)	Date						
1	Karaikal	2022-23	Neravy CP	Improvements to Throwpathy Amman Koil Street at Vizhidhiyur Village in Neravy Commune Panchayat.	8.10	26-May-23	S. Gandhakumar			100		Requested an additional amount of Rs. 2.19 lakhs from Hon'ble MP to settle the requested payment of Rs. 10.29 lakhs
2	Karaikal	2022-23	Neravy CP	Improvements to Iyyanar Koil road at Vizhidhiyur Village in Neravy Commune Panchayat.	5.90	26-May-23	S. Gandhakumar			100		Requested an additional amount of Rs. 1.50 lakhs from Hon'ble MP to settle the requested payment of Rs. 7.40 lakhs
3	Puducherry	2023-24	Oulgaret Municipality	Improvements to 3rd and 4th Cross Streets at Subbaiah Nagar at Thattanchavady Constituency, Puducherry.	14.50	22-May-25	C. Velusamy	18-Aug-25	17-Dec-25	100		Work Completed, Bill under preparation
4	Karaikal	2023-24	Kottucherry CP	Providing CC Pavement approach road to Mukkulam in Kottucherry Commune Panchayat, Nedungadu Constituency.	6.00	14-Feb-24						Work under Progress.
5	Karaikal	2023-24	Kottucherry CP	Re-metalling and BT road to Kamarajar Nagar, Varichikudy in Kottucherry commune Panchayat, Nedungadu Constituency.	25.00	03-Aug-23						Work completed on 03.10.2024. Bill to be settled
6	Puducherry	2023-24	PWD, SBD II	Construction of new Laboratory block at Womens Engineering College in Lawspet Constituency, Puducherry.	118.10	04-Aug-25	M S Selva Construction	19-Dec-25	18-Jun-26	5		Work resumed from 08.05.2026 onwards.
7	Puducherry	2023-24	Ariyankuppam CP	Construction of Government Library Building at Veerampattinam street, Ariankuppam revenue Village in Ariankuppam Constituency, Puducherry	105.00	25-Feb-25	P. Ezhumalai & Sons	10-May-26	09-May-26	85	58	Work in progress 3rd part bill released
8	Puducherry	2023-24	Electricity Department	Conversion of L.T over head lines into L.T underground cable for permanent removal of road crossing LT lines and consumer service connections from Throwbathi Amman Koil street to temple car starting point to end point. (Lawspet Constituency)	49.93	31-Oct-23	M/s. Venus Electrical Works	03-Nov-25		90	47	Work in progress
9	Puducherry	2023-24	Villianur CP	Construction of U-Drain with Slab in the Pudhu Nagar Rettai Vaikkal of Agaram Village in Ossudu Constituency.	25.00	28-Apr-25	M/s. Chandrasekaran and Co Builders	24-Oct-25	23-Jan-26			Work order issued on 14.10.2025
10	Puducherry	2023-24	M/s. Jeno Maran Trust	Construction of Protective chain-link fencing work for tree growing project to a stretch of 1.2 Km alongside of mangroves and backwater area at Thengaithittu, Ariankuppam Constituency.	25.17	23-Jun-25	Jeno Maran Trust, Society	01-Mar-24		55%	-	Work Partialy completed (Bill to be settled)
11	Puducherry	2024-25	Mahatma Gandhi Postgraduate Institute of Dental Sciences, Puducherry.	Purchase of Micro Surgical Dental Unit along with accessories for use in the Department of Conservative Dentistry & Endodontics in the Mahatma Gandhi Postgraduate Institute of Dental Sciences, Puducherry.(1 Set)	42.23	24-Jul-25	Confident Dental Equipments Pvt. Ltd.	22-Nov-25	05-Feb-26	100	95	Work in progress
12	Tamil Nadu	2024-25	The District Collector, Thiruvannamalai.	Deepening/De-Silting of the pond in Keezhanthaangal lake at Rajanthaangal Village in Ward No. 12 of Kilpennathur Block in Thiruvannamalai District, Tamilnadu State, to augment water storage capacity in the area.	25.00	28-Aug-25						Expenditure sanction issued
13	Puducherry	2024-25	PWD, SBD I	Construction of single storeyed RCC framed structure in the Primary Health Centre at Lawspet, Puducherry for hospital purposes.	53.00	26-Dec-25	T Gunasekaran	15-Mar-26	14-Jun-26	40		Work in Progress
14	Puducherry	2024-25	Pondicherry Municipality	Purchase of Excavator cum Backhoe loader machine and accessories to Pondicherry Municipality, Puducherry.	39.65	24-Jul-25						Yet to tender on 06.08.2026
15	Puducherry	2024-25	Directorate of School Education	Purchase of "அரிக்கமேடு" Written by A. Ramadoss & M.P. Raman @ Ramanujam for Schools, Colleges and Public Libraries, Puducherry. (600 nos x Rs.250)	1.50	26-Dec-25						Expenditure sanction issued
16	Puducherry	2024-25	Ariyankuppam CP	Construction of Community Welfare Centre at Thanampalayam in Manavely Assembly Constituency, Puducherry.	59.39	25-Aug-25	Chandrasekaran & Co	04-Mar-26	11-Oct-26	45	-	Work in Progress
17	Puducherry	2024-25	Oulgaret Municipality	Construction of Phytoremediation Treatment system at Sanjeevi Nagar in Kalapet Assembly Constituency, Puducherry.	41.89	06-May-25	T. Gunasekaran	12-Feb-26	11-Aug-26	-	-	Work order issued, work yet to start due to temple function
18	Puducherry	2024-25	Bahour CP	Upgradation and widening of branch road of Pillaiyarkuppam-Narambai link road-Phase-I in Bahour Assembly Constituency.	28.25	11-Aug-25	A Pachiyappan	23-Mar-26	22-Jul-26	2	-	Work in Progress

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress	Financial Progress	Status / Remarks
19	Karaikal	2024-25	Karaikal Municipality	Improvements to the internal roads and drainage facilities at Tsunami Hamlet, Karaikalmedu of Karaikal North Constituency.	97.33	30-Mar-25						Expenditure sanction issued
20	Puducherry	2025-26	PWD, SBD II	Construction of 3 classrooms at Colakkara Rangasamy Naickar Government Middle School, Lawspet Constituency, Puducherry.	52.67	23-Dec-25	Vinoth Kumar	16-Mar-26	15-Sep-26	25	-	Brickwork in progress
21	Puducherry	2025-26	Oulgaret Municipality	Providing road facilities to internal streets of Annamalaiyar Nagar in Lawspet Constituency.	21.00	11-Aug-25	Ezhilian	22-Feb-26	21-Jun-26	50	-	Work in Progress, 1st EOT 25.08.2026
22	Puducherry	2025-26	PWD, SBD II	Construction of 2 class rooms at Government Primary School, Navarkulam in Kalapet Constituency, Puducherry	33.38	26-Dec-25	Balasubramanian	12-Mar-26	11-Aug-26	40	-	Grade Beam Concrete completed. Further work is in progress.
23	Puducherry	2025-26	Nettapakam CP	Construction of Anganwadi building at Vadukuppam Village in Nettapakkam constituency, Puducherry.	21.86	13-Mar-26						2nd call tender in progress
24	Puducherry	2025-26	Oulgaret Municipality	Construction of new Karumathi shed with bathroom facilities along the college road in Lawspet Constituency, Puducherry	37.00	05-Nov-25	S.Yazhini	15-Mar-26	14-Aug-26	40	-	Work in Progress, 1st EOT 06.10.2026
25	Puducherry	2025-26	Oulgaret Municipality	Providing Cement Concrete road approach of burial ground and construction of bath rooms, additional facilities to existing Karumathi Shed at Shanthi Nagar in Lawspet constituency, Puducherry.	20.00	16-Dec-25	P.Seethapathi	08-Mar-26	07-Aug-26	100	-	Work completed, Bill sent to DRDA
26	Puducherry	2025-26	Bharathiyar Palkalaikoodam, Ariyankuppam.	Purchase of Desk Top computer systems with accessories, CAD software, UPS and Generator set for the use of students studying at Bharathiyar Palkalaikoodam, Ariyankuppam, Puducherry	33.38	22-Dec-25	Defy Systems	12-Mar-26	22-Apr-26	100	-	Work completed and it is currently functioning.
27	Puducherry	2025-26	Directorate of School Education	Purchase of Books Puducherry in Adiyalangal written by Prof. A.Ramadoss for use of students in schools college (600No's x Rs. 300).								Estimate to be received
28	Puducherry	2025-26	Directorate of School Education	Purchase of books French India Viduthali Porattam Pathaum Payanamum written by M.P Raman @ Ramanujam for the use students in schools college and Public Libraries. (600 No's x Rs.575)								Estimate to be received
29	Puducherry	2025-26	Directorate of School Education	Purchase of books French India Francil Irunthu Vidivippum India Udan Inaipum(1954-1962) written by M.P Raman @ Ramanujam for the use students in schools college and Public Libraries. (600 No's x Rs.250).								Estimate to be received
30	Puducherry	2025-26	Oulgaret Municipality	Construction of Karumathi Shed at Periyakalapet (Kuppam) in Lawspet Constituency, Puducherry.	25.00	26-Dec-25	M. Senthil Kumar	14-Mar-26	13-Sep-26	35		Work in progress
31	Puducherry	2025-26	Directorate of School Education	Purchase of books i) Thamizhan Thalai Nimirnthu Vazha, ii) Kanal, iii) Dhesame Azhu, Vizhi, Ezhu iv) Ungalai Nimirthum Oru Nimida Kadhaigal, v) Appa Endror Arima Written by Shri. Arimathi Elamparuthi for use of Students in Schools, Colleges and Public Libraries, Puducherry.								Estimate to be received
32	Thiruvannamala i District,	2026-27	The District Collector, Thiruvannamalai, Tamilnadu	Construction of Community centre at Survey No.49/13 Rajanthaangal Village of Kilpennathur Union in Thiruvannamalai District, Tamilnadu State.								Estimate to be submitted
33	Puducherry	2026-27	The Chief Judge, Pondicherry Court Complex, Puducherry	Setting up of e-Library centre with all amenities in the Pondicherry Bar Association, located at Integrated Court Complex, Cuddalore road, Puducherry - 605004								Estimate to be submitted
34	Mahe	2026-27	PWD - Mahe	Beautification of the sea shore by providing walkway along the sea wall from fishing harbor to the state limit at Poozhithala beach in Mahe								Estimate to be submitted
35	Puducherry	2026-27	PWD, SBD I	Construction of Ground floor with RCC roof and First floor with Galvalume sheet roof at Lawspet Weavers Co-operative Society, Srinivasa counder street in Lawspet constituency, Puducherry								Estimate to be submitted
36	Puducherry	2026-27	Oulgaret Municipality	Providing road and canal facilities to first and second cross roads in Thiruvarangam nagar in Oulgaret revenue village in Oulgaret Constituency	10.00	30-Jul-26						Tender opned on 03.09.2026. Tender unser scrutiny
37	Puducherry	2026-27	Oulgaret Municipality	Improvement to the cross roads including the cross roads connecting the canals at South in Sinthamani nagar in Oulgaret revenue village in Oulgaret Constituency	20.00	25-Aug-26						Tender to be floated on 09.09.2026

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress	Financial Progress	Status / Remarks
38	Puducherry	2026-27	Oulgaret Municipality	Providing CC road and raising drainage to the internal streets of Pavazhakaranchavady in Kadirkamam Constituency, Puducherry.	44.97	27-Jul-26						Tender opned on 03.09.2026. Tender unser scrutiny
39	Puducherry	2026-27	NNGP	Installation of BenQ Interactive flat panel board at Navalar Nedunchezhian Govt. Higher Secondary School, Lawspet, Puducherry.	5.5	27-Jul-26						Expenditure sanction issued
40	Yanam	2026-27	The Director, Government General Hospital, Yanam	Purchase of FORCE Motors Type D-Road Ambulance - Advanced Life Support Ambulance for use in the Government General Hospital, Yanam, Puducherry U.T.	26.32	13-Aug-26						Expenditure sanction issued
41	Yanam	2026-27	The Director, Government General Hospital, Yanam	Purchase of TATA MOTORS - Type-B -Road Ambulance - Patient Transport vehicle for use in the Government General Hospital, Yanam, Puducherry, U.T.	14.58	13-Aug-26						Expenditure sanction issued
42	Puducherry	2026-27	The Correspondence, Wiseman Higher Secondary School (Govt. Aided School Puducherry)	Purchase of school Van for use in the Wiseman Higher Secondary School, Puducherry. Make: FORCE CRUISER SCHOOL VAN - 12 D, FM 2.6 (1 No.)								Estimate to be submitted
43	Puducherry	2026-27	Directorate of School Education	Purchase of daily journals "PATTAM", Dinamalar Student Edition, Published by Dinamalar, Puducherry for students in schools. (120 days x Rs. 3/-) x 1000 copies								Estimate to be submitted
44	Puducherry	2026-27	Directorate of School Education	Purchase of daily journals "THE HINDU IN SCHOOL" The Hindu Student Edition, Published by the Hindu Group for students in schools. (120 days x Rs. 3/-) x 1000 copies								Estimate to be submitted
45	Puducherry	2026-27	The Principal, Perunthalaivar Kamaraj Krishi Vigyan Kendra, Kurumbapet, Puducherry	Purchase of student's van for use in Perunthalaivar Kamaraj Krishi Vigyan Kendra, Kurumbapet, Puducherry. Make: FORCE TRAVELLER T1 (2.0) MB 3700FM2.6 CR BSVI. (1 No.)	22.42	25-Aug-26						Expenditure sanction issued
46	Puducherry	2026-27	Electricity Department	Conversion of existing LT overhead lines into LT underground cable for permanent removal of road crossing LT lines and consumer service connections at Uthukattu mariamman koil street, College road, Seenuvasa counder street in Lawspet, Puducherry.								Estimate to be submitted
47	Tamilnadu		The Head Master, Thiagi Valliammai School, Thillaiyadi, Mayiladuthurai District, Tamilnadu	Installation of Smart Board facilities along with accessories in Thiagi Valliammai School, Thillaiyadi, Mayiladuthurai District, Tamil Nadu. i) EDUCORP –L Series AI-connected classroom 4K – Interactive flat panel size:75" with accessories. (15 Nos.) ii) SSA 250DP PA Amplifier AHUJA. (1 No.) iii) SRX 120DXM Speaker AHUJA. (2 Nos.) iv) AWM 495V2 Wireless MIC AHUJA. (1 No.) v) Steel office table of size: 4' x 2'. (40 Nos.) vi) Chair (40 Nos.)								Estimate to be submitted
48	Puducherry	2026-27	Animal Husbandry Department, Puducherry	Purchase of Animal ambulance – Dog catcher vehicle Make: Tata- INTRA V30 Gold CX pickup vehicle.								Estimate to be submitted
49	Puducherry	2026-27	Animal Husbandry Department, Puducherry	Purchase of Animal ambulance – Cattle catcher vehicle Make: Tata- INTRA V50 GOLD LX CLB W/O DEF – Pickup vehicle.								Estimate to be submitted
50	Puducherry	2026-27	Indira Gandhi Medical College and Research Institute, Puducherry	Purchase of Fully automated urine chemistry and sedimentation analyzer for Indira Gandhi Medical College and Research Institute, Puducherry (Model: Labumat 2 and Urised 3 Pro manufactured by 77 Electronika, Hungary).								Estimate to be submitted

S.No	Region	Year	Implementing Agency	Name of the work	Work Sanctioned		Name of the Contractor	Date of Commencement	Date of Completion	Physical Progress	Financial Progress	Status / Remarks
51	Puducherry	2026-27	PWD, SBD II	Construction of student toilet block in the first floor at the Thiyagi M.Nadesan Government Primary School Pettuchettipet in Lawspet Constituency, Puducherry.								Estimate to be submitted
52	Puducherry	2026-27	PWD, SBD II	Construction of dinning and prayer hall at Pandit Duraisamy Government High School, Pettuchettipet in Lawspet Constituency, Puducherry.								Estimate to be submitted
53	Puducherry	2026-27	Oulgaret Municipality	Regrading and covering of 'U' drain along Kamban Nagar to Vaiyalveli nagar road at Reddiarpalayam in Oulgaret Constituency, Puducherry.								Estimate under preparation
54	Puducherry	2026-27	The Medical Superintendent, IGGGH, Puducherry`	Purchase of Hemodiafiltration machines for Indira Gandhi Govt. General Hospital and Postgraduate Institute, Puducherry - B Braun HDF machine with accessories. Product: Dialogue + HDF Online + ABPM Flexible and efficient dialysis treatment machine								Estimate under preparation
55	Puducherry	2026-27	The Medical Superintendent, IGGGH, Puducherry`	Purchase of Hemodiafiltration machines for Indira Gandhi Govt. General Hospital and Postgraduate Institute, Puducherry - Fresenius 4008 S (NG) with accessories - Product: Hemodialysis Machine 4008 S (NG) without NIBP								Estimate under preparation
56	Karaikal	2026-27	Neravy CP	Improvements to the graveyard road at Neravy (Ward No.17), Kovilpathu in Neravy - T.R Pattinam Constituency, Karaikal.								Estimate under preparation
57	Puducherry	2026-27	Oulgaret Municipality	Forming and metalling the First cross street at Venkateswara Nagar (West) in Thattanchavady Constituency, Puducherry.								Estimate under preparation